

THIRD PARTY INSPECTION REPORT
FOR
CONSTRUCTION OF 24 ROOM GUEST HOUSE /
HOSTEL BUILDING

AT
I.R.D.T. CAMPUS
KANPUR

Submitted to:
Executive Engineer U.P. R.N.S.S.
5/750 SECTOR-5 GOMTI NAGAR
LUCKNOW

Submitted By :
Dr. S. K. SINGH GAUR
B.E. (Civil I.I.T. Roorkee) M.E. PhD
DR. AMBEDKAR INSTITUTE OF TECHNOLOGY
FOR DIVYANGJAN AWADHPURI KANPUR



INTRODUCTION:

In reference with letter no.644/Maintenace Div./ 2025-26 dated 13/11/2025 received from executive engineer U.P.R.N.S.S. (Maintenance Div.) Lucknow, site visits were made on 15/11/2025, 17/11/2025 & subsequently on 04/12/2025 for third party quality inspection of “**Construction 24 rooms guest house/ hostel building**” at **I.R.D.T.** campus Kanpur.

The site visit was carried out in presence of following officers/representatives :

- 1) Mr. Atul Bajpai A.E. UPRNSS

This inspection report includes the visual inspection of “**Construction 24 rooms guest house/ hostel building**” at **I.R.D.T.** campus Kanpur.

SCOPE OF THIRD PARTY INSPECTION:

The third party inspection of aforesaid site included the evaluation of physical progress & quality assurance of construction work, observation of technical sanction and relevant drawings made available by UPRNSS.

DOCUMENTS MADE AVAILABLE BY CONSTRUCTION AGENCY:

- 1) Detailed estimate of project along with architectural and structural drawings.
- 2) Testing reports of different materials.
- 3) Finished concrete test reports

OBSERVATIONS & FINDINGS:

During my site visit on 15/11/2025, It was observed that the building under consideration is under construction stage. Main building which includes construction of guest house / hostel block, is


Dr. S. K. Singh Gaur
Deptt. of Civil / Architecture
A.I.T.D., Kanous




almost in finished stage. Main observations made during my visits are as under:

- Columns and parapet of main entrance porch needed some rectifications and the construction agency was asked to rectify the work by application of concrete adhesive resin on existing concrete surface along with chicken mesh provision before doing any plaster work.
- Civil work of 24 room guest house/ hostel building (G+1) floor is almost completed along with roof brick coba work.
- Sanitary fitting work in toilets of guest house/ hostel rooms is under progress.
- Electrical wiring work is under progress.
- Fire fighting pipes have been installed.
- Wood work in hostel rooms for cupboards is almost completed.
- Door and window Upvc work along with grill installation is completed.
- Final coat of color inside the building is under progress.
- Rain water harvesting pit is under construction with completion of sewer line and inspection chamber/main hole construction work.
- Boundary wall construction is under progress.
- Entrance gate construction has yet to be started.
- Solar power generation plant work is likely to start as procurement and supply orders for plant have been placed.
- C.C. road work & interlocking block work is under progress.
- Storm water drain construction has to be started.
- Orders for required furniture for hostel & guest house have been placed as per BOQ.


Dr. S. K. Singh Gaur
Deptt. of Civil / Architecture
A.I.T.D., Kanous





- Structural drawings and analysis presented by UPRNSS indicated that these drawings have been prepared for G+1 & mummy floors. Total covered area on ground floor and first floor is around 1400 Sqm & 1200 Sqm. Respectively. Construction agency was asked to produce the design mix report for proposed mix of concrete. It was informed by the contractor and UPRNSS that they are using ready mix concrete even then they were instructed to get an approved design mix report of concrete and testing report of major concrete castings along with other relevant material testing reports.

The building is constructed according to the proposed plans covering an area of 2636 sq.m.(approximately) on ground first & mummy floor with a total cost sanction of Rs. 988.57 lacs (Rs. Nine Crore Eighty eight lacs & fifty Seven Thousand only)inclusive of CC road, Interlocking block work around building, Solar power system, Storm water drain, Boundary wall, Main entrance gate, Horticulture work and furniture for hostel and guest house.


In the site visit visual observations were made and quality of work was found satisfactory.

CONCLUSION :

In reference with request letter issued by executive engineer UPRNSS Lucknow, a site visits were made on 15/11/2025, 17/11/2025 & subsequently on 04/12/2025 for third party inspection for “Construction 24 rooms guest house/ hostel building” at I.R.D.T. campus Kanpur.

Rectifications & suggestions were incorporated as asked in previous visits.

The quality of civil work was found satisfactory as per my inspection.


Dr. S. K. Singh Gaur
Deptt. of Civil / Architecture
A.I.T.D., Kanpur