



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct/550(i)/2024-25/ 3701

Dated: 17.12.2024

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 965 / कार्य-161 dated 30.09.2024


Details of Sample : Bricks “ रोहित ” Mark
& Test Required Compressive Strength & Water Absorption

Sub.: Testing of Building Materials for construction of 60 Bedded Hostel Building at Sport Stadium at District Mirzapur.

Sl. No.	Size of Bricks (cm)	Load in (kN)	Compressive Strength (N/mm ²)	Water Absorption (%)
1.	23.0 x 11.0 x 7.0	400	15.8	12.3
2.	22.9 x 10.9 x 6.9	388	15.5	12.5
3.	23.0 x 11.0 x 7.0	392	15.5	12.6
4.	23.0 x 11.0 x 7.0	397	15.7	12.2
5.	23.0 x 11.0 x 7.0	402	15.9	12.1

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct/550(ii)/2024-25/ 3702

Dated: 17.12.2024

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 965 / कार्य-161 dated 30.09.2024

Details of Sample : CC Cube : 150mm x 150mm x 150 mm size
and Test Required Compressive Strength.

Sub.: Testing of Building Materials for construction of 60 Bedded Hostel Building at Sport Stadium at District Mirzapur.

Sl. No.	Date of Casting and details of sample	Date of Test	Load in (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength in (N/mm ²)
1.	06.10.2024, M-20 Grade Slab/column	04.11.2024	612	27.2	27.2
	-do-		610	27.1	
	-do-		614	27.3	

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct/550(iii)/2024-25/ 3703

Dated: 17.12.2024

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhand-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 965 / कार्य-161 dated 30.09.2024

Details of Sample : Stone Grit 20mm
Test Required As Under.

Sub.: Testing of Building Materials for construction of 60 Bedded Hostel Building at Sport Stadium at District Mirzapur.

REPORT

S. No.	TESTS	RESULTS
		Stone Grit 20 mm
1.	Sieve Analysis	%
	I.S. Sieve No.	Passing
	40 mm	100.0
	20 mm	87.10
	10 mm	0.45
	4.75mm	0.05
	2.36 mm	-
	1.18 mm	-
	600 micron	-
	300 micron	-
	150 micron	-
2.	Fineness Modulus	7.124
3	Crushing Value	18.0 %

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher in-charge
Testing


Professor-In-Charge
Laboratory
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



SUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct/550(iv)/2024-25/ 3704

Dated: 17.12.2024

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 965 / कार्य-161 dated 30.09.2024

Details of Sample : Coarse Sand
Test Required As Under

Sub.: Testing of Building Materials for construction of 60 Bedded Hostel Building at Sport Stadium at District Mirzapur.

REPORT

S. No.	TESTS	RESULTS
		Coarse Sand
1.	Sieve Analysis	Cumulative
	I.S. Sieve No.	% Retained
	4.75mm	3.0
	2.36 mm	11.6
	1.18 mm	33.2
	600 micron	62.8
	300 micron	92.6
	150 micron	99.0
2.	Fineness Modulus	3.022

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Technical Superintendent
Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005