



MADAN MOHAN MALAVIYA UNIVERSITY OF TECHNOLOGY

GORAKHPUR (U.P.)-273010

Phone : 0551 - 2273958, 8765783730
Fax No. : 0551 - 2270011
Website: www.mmmut.ac.in

Letter No. MMMUT/ CED/OC-CONCRETE LAB/ UPRNSS-GKP / **Result 14 (B)** / 2025-26

Dated: 11/06/2025

JOB NO: DP/2025/CE/I/2089

To,

Executive Engineer
U.P.R.N.S.S. Ltd.
Construction Division, Gorakhpur-II
GORAKHPUR (U.P.)

Reference: पत्रांक संख्या 641/UPRNSSG-II / निर्माण / सामग्री परीक्षण Dated 21.03.2025.

Name of Work: जनपद - कुशीनगर में लार्ड बुद्धा पार्क रवीन्द्रनगर धूस सुद्रोढीकरण का कार्य।

Dear Sir;

The test reports of the Unsealed Samples supplied by you against above mentioned letter are as under.

1. TEST REPORT ON COARSE SAND SAMPLES:

Sl. No.	Description of sample	Sieve Analysis % Passing through I.S. Sieve							F. M.
		10mm	4.75mm	2.36mm	1.18mm	600 μ	300μ	150μ	
1	Coarse Sand	100.0	97.18	93.78	84.28	66.17	16.32	1.31	2.41

2. TEST REPORT ON BRICK SAMPLES:

S.N.	Description of Test Conducted	'MBS' Marked Bricks (05 Nos.)
(i)	Efflorescence	Nil
(ii)	Average Water Absorption	11.16 % by Wt.
(iii)	Average Compressive Strength	15.12 N/mm ²

3. TEST REPORT OF CEMENT SAMPLES :

Sl. No.	Description of Sample	Setting Time (Min.)		Compressive Strength (N/mm ²)		
		Initial	Final	3 Days	7 Days	28 Days
1.	Mycem (P.P.C.), W-14, M-03, Y-2025	115	255	18.15	25.02	36.11

4. TEST REPORT ON C.C. CUBE SAMPLES:

Sl. No.	I.D. Mark	Casting Date (As per marked on cube)	Date of Test	Wt. in kg	L x B x H (mm)	Load (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	M-20	12.02.2025	15.05.2025	8.440	150x150x150	615	27.33	27.36
2				8.410	150x150x150	628	27.91	
3				8.450	150x150x150	604	26.84	

5. TEST REPORT ON 20 mm STONE GRIT SAMPLES:

Sl. No.	Description of sample	Sieve Analysis % Passing through I.S. Sieve					Crushing Value (%) by Wt.	Water absorption (%) by Wt.
		80 mm	40mm	20mm	10 mm	4.75mm		
1	Stone Grit	100.00	100	67.30	2.40	0.09	21.25	0.56

Note: (i) The results are for the unsealed samples supplied by the department and on the basis of test conducted in the lab on Compression Testing Machine. (ii) No responsibility shall attach to the staff members of the department for giving any legal defense or for appearing before any court of law in connection with the report.

(Rajeev Kr. Srivastava)
Lab In-charge

Counter Signed

HCED

(R.D. Patel)
Officer In-charge

R. D. Patel
Associate Professor
O/C Concrete & Structures Lab
Civil Engineering Department
M.M.M.U.T. Gorakhpur U.P. India