



# MADAN MOHAN MALAVIYA UNIVERSITY OF TECHNOLOGY

## GORAKHPUR (U.P.)-273010

Phone : 0551 – 2273958, 8765783730

Website: www.mmmut.ac.in

Letter No. MMMUT/ CED/OC-CONCRETE LAB/ UPRNSS-GKP / Result 27 (B) / 2023-24

Dated: 26/12/2023

JOB NO: DP/2023/CE/I/1358

To,

Executive Engineer  
U.P.R.N.S.S. Ltd.  
Construction Division, Gorakhpur-I  
**GORAKHPUR (U.P.)**

Reference: पत्रांक: 219 /निर्माण / सामग्री परीक्षण/ 2023-24 Dated 24.05.2023.

**Name of Work:** Construction work of Hostel Building in Rajkiya Krishi Vidhyalaya, Charganva, Gorakhpur.

Dear Sir;

The test reports of the Unsealed Samples supplied by you against above mentioned letter are as under.

### 1. TEST REPORT OF BRICK SAMPLES:

| S.N.  | Description of Test Conducted | 'UDAY' Marked Bricks (05 Nos.) |
|-------|-------------------------------|--------------------------------|
| (i)   | Average Water Absorption      | 11.29 % by Wt.                 |
| (ii)  | Average Compressive Strength  | 15.11 N/mm <sup>2</sup>        |
| (iii) | Efflorescence                 | Nil                            |

### 2. TEST REPORT OF C. C. CUBE SAMPLES:

| Sl. No. | I.D. Mark | Casting Date (As per marked on cube) | Date of Test | Wt. in kg | L x B x H (mm) | Load (kN) | Compressive Strength (N/mm <sup>2</sup> ) | Average Compressive Strength (N/mm <sup>2</sup> ) |
|---------|-----------|--------------------------------------|--------------|-----------|----------------|-----------|-------------------------------------------|---------------------------------------------------|
| 1       | M-25      | 25.03.2023                           | 30.08.2023   | 7.780     | 150x150x150    | 763.000   | 33.91                                     | 34.15                                             |
| 2       |           |                                      |              | 7.740     | 150x150x150    | 784.000   | 34.84                                     |                                                   |
| 3       |           |                                      |              | 8.060     | 150x150x150    | 758.000   | 33.69                                     |                                                   |

### 3. TEST REPORT OF CEMENT SAMPLES :

| Sl. No. | Description of Sample                         | Setting Time (Minute) |       | Compressive Strength (N/mm <sup>2</sup> ) |        |         |
|---------|-----------------------------------------------|-----------------------|-------|-------------------------------------------|--------|---------|
|         |                                               | Initial               | Final | 3 Days                                    | 7 Days | 28 Days |
| 1.      | Ultratech (P.P.C.)<br>W & M-Not clear, Y-2023 | 105                   | 235   | 18.76                                     | 27.62  | 37.84   |

### 4. TEST REPORT OF COARSE SAND SAMPLES:

| Sl. No | Description of sample | Sieve Analysis % Passing through I.S. Sieve |        |        |        |       |       |      | F. M. |
|--------|-----------------------|---------------------------------------------|--------|--------|--------|-------|-------|------|-------|
|        |                       | 10mm                                        | 4.75mm | 2.36mm | 1.18mm | 600 μ | 300μ  | 150μ |       |
| 1      | Coarse Sand           | 100.0                                       | 99.20  | 96.26  | 91.07  | 76.63 | 29.68 | 2.88 | 2.04  |

Note: (i) The results are for the unsealed samples supplied by the department and on the basis of test conducted in the lab on C.T.M. (ii) No responsibility shall attach to the staff members of the department for giving any legal defense or for appearing before any court of law in connection with the report.

(Rajeev Kr. Srivastava)  
Lab In-charge

(R.D. Patel)

Officer In-charge

R. D. Patel

Associate Professor

O/C Concrete & Structures Lab  
Civil Engineering Department  
M.M.M.U.T. Gorakhpur U.P. India

Counter Signed

28/12/23  
HCED