



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/720C/2024
		Date of Sample Receiving	19.01.2024
		Date of Test Started	19.01.2024
		Date of Completion	24.01.2024
		Date of Reporting	25.01.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Description	Brick Marka-DKS		
Nos of sample	05 nos		
W.O. No.	1495 / साठपरी 0 / 2023-24 / Dated- 19.01.2024		
Name of Project	राजकीय प्रशिक्षण संस्थान चारगावा गोरखपुर संस्थान मे 50 सीटर कान्फेरन्स हाल का निर्माण कार्य।		

TEST REPORT

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
01	Compressive Strength	N/mm ²	14.80	10.50N/mm ² 1st CLASS) & 7.50N/mm ² 2nd CLASS	IS: 3495(Part 1):2019
1 st			15.20		
2 nd			14.90		
3 rd			15.30		
			14.90		
			15.02		
	Average				

**End of Report*



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
2	Water				IS 3495(Part 2):2019
1 st	Absorption	%	10.10	Max 15% 1st CLASS) & Max 20% 2nd CLASS	
2 nd			9.80		
3 rd			10.70		
			11.20		
			10.40		
	Average		10.44		

S.S.L. Gupta

Er.S.S.L.Gupta
Director
Ex .Principal
M.P.Polytechnic,GKP



- Note: 1.The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise
5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in pres



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.

Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/720D/2024
		Date of Sample Receiving	19.01.2024
		Date of Test Started	19.01.2024
		Date of Completion	26.01.2024
		Date of Reporting	27.01.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Description	Cement Brand-Prism		
Nos of sample	01 Bag		
W.O. No.	1495 / सा10परी0 / 2023-24 / Dated- 19.01.2024		
Name of Project	राजकीय प्रशिक्षण संस्थान चारगावा गोरखपुर संस्थान मे 50 सीटर कान्फेन्स हाल का निर्माण कार्य।		

S. No.	Test Parameter	Unit	Average Result	Standard Specification	Test Method
				Cement, Grade 43 as per IS 8112: 1989	
1.	Fineness	%	5.00	Max. 10	IS 4031(Part-1):1996
2.	Initial Setting Time	Minutes	59	Min. 30	IS 4031(Part-5):1988
3.	Final Setting Time	Hours	4.50	Max. 10	IS 4031(Part-5):1988
4.	Compressive Strength (After 7 days)	N/mm ²	35.10	Min. 33MPa	IS 4031(Part-15):1991

****End of Report****


S.S.L. Gupta

Er.S.S.L.Gupta

Director

Ex .Principal

M.P. Polytechnic GKP



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. **Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.**



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

TEST REPORT

Date.....

TEST REPORT

Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/720A/2023
		Date of Sample Receiving	19.01.2024
		Date of Test Started	19.01.2024
		Date of Completion	19.01.2024
		Date of Reporting	20.01.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
W.O. No.	1495 / साठपरी 0 / 2023-24 /	Dated- 19.01.2024	
Quantity of Sample	03Nos		
Description	Cement Concrete Cube (M-20)		
Date of casting	21.12.2023		
Size of cube	150mm x150mm x 150mm		
Name of Project	राजकीय प्रशिक्षण संस्थान चारगावा गोरखपुर संस्थान मे 50 सीटर कन्फेन्स हाल का निर्माण कार्य।		


TEST RESULTS as I.S. Code 516 (Part-1/Sec-1)2021

S. No.	Wt. of Cube in (kg)	Load in KN	Area mm ²	Compressive Strength in N/mm ²	Average Compressive strength after 28days in N/mm ²
1.	8.166	589	22500	26.17	26.17N/mm ²
2.	8.172	588	22500	26.13	
3.	8.168	590	22500	26.22	

**End of Report*

S.S.L. Gupta

Er.S.S.L.Gupta
Director
Ex .Principal
M.P Polytechnic, GKP



- Note: 1.The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.