

STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.itbhu.ac.in



Ref. No. Civil/Struct./638(i)/2025-26/ 5009

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001


Ref. : 1053 / कार्य-189 dated 12.11.2025

Details of Sample : Bricks "SKS" Mark
& Test Required Compressive Strength & Water Absorption

Sub : Testing of Materials for Construction of 60 seated Male Hostel Building at Rajkiya Polytechnic Mirzapur.

Sl. No.	Size of Bricks (cm)	Load in (kN)	Compressive Strength (N/mm ²)	Water Absorption (%)
1.	22.9 x 10.9 x 7.0	392	15.7	12.2
2.	23.0 x 11.0 x 7.0	402	15.9	12.0
3.	23.0 x 11.0 x 7.0	400	15.8	12.1
4.	22.9 x 10.9 x 6.9	390	15.6	12.4
5.	23.0 x 11.0 x 7.0	398	15.7	12.2

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./638(ii)/2025-26/5009

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1053 / कार्य-189 dated 12.11.2025

Details of Sample : CC Cube : 150mm x 150mm x 150 mm size
and Test Required Compressive Strength.


Sub : Testing of Materials for Construction of 60 seated Male Hostel Building at Rajkiya Polytechnic Mirzapur.

Sl. No.	Date of Casting and details of sample	Date of Test	Load in (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength in (N/mm ²)
1.	15.10.2025 M-20 Grade		614	27.3	
	-do-	17.11.2025	608	27.0	27.2
	-do-		616	27.4	

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor In Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./638(iii)/2025-26/5009

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1053 / कार्य-189 dated 12.11.2025


Details of Sample : Stone Grit 20 mm,
Test Required As Under.

Sub : Testing of Materials for Construction of 60 seated Male Hostel Building at Rajkiya Polytechnic Mirzapur.


REPORT

S. No.	TESTS	RESULTS
		Stone Grit 20 mm
1.	Sieve Analysis	%
	I.S. Sieve No.	Passing
	40 mm	100.0
	20 mm	89.80
	10 mm	0.45
	4.75mm	0.05
	2.36 mm	-
	1.18 mm	-
	600 micron	-
	300 micron	-
	150 micron	-
2.	Fineness Modulus	7.097
3.	Crushing value	17.0%

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./638(iv)/2025-26/5009

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1053 / कार्य-189 dated 12.11.2025

Details of Sample : Fine Aggregate (Coarse Sand)
Test Required As Under

Sub : Testing of Materials for Construction of 60 seated Male Hostel Building at Rajkiya Polytechnic Mirzapur.


REPORT

S. No.	TESTS	RESULTS
		Fine Aggregate (Coarse Sand)
1.	Sieve Analysis	Cumulative
	I.S. Sieve No.	%
		Retained
	4.75mm	3.2
	2.36 mm	11.0
	1.18 mm	31.6
	600 micron	62.2
2.	300 micron	92.0
	150 micron	99.0
	Fineness Modulus	2.990

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005