



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./640(i)/2025-26/ 5011

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1055 / कार्य-189 dated 12.11.2025


Details of Sample : Bricks “ अंकित ” Mark
& Test Required Compressive Strength & Water Absorption


Sub : Testing of Materials for Re-construction of Kasturba Gandhi Girls School Lalganj,

Sl. No.	Size of Bricks (cm)	Load in (kN)	Compressive Strength (N/mm ²)	Water Absorption (%)
1.	23.0 X 11.0 X 7.0	408	16.1	12.0
2.	23.0 X 11.0 X 7.0	406	16.0	12.1
3.	22.9 X 10.9 X 7.0	398	15.9	12.3
4.	23.0 X 11.0 X 7.0	404	16.0	12.2
5.	22.9 X 10.9 X 6.9	402	16.1	12.0

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005

STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./640(ii)/2025-26/5011

Dated: 17.12.2025

TEST REPORTS


Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhand-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1055 / कार्य-189 dated 12.11.2025
Details of Sample : CC Cube : 150mm x 150mm x 150 mm size
and Test Required : Compressive Strength.


Sub : Testing of Materials for Re-construction of Kasturba Gandhi Girls School Lalganj,

Sl. No.	Date of Casting and details of sample	Date of Test	Load in (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength in (N/mm ²)
1.	10.10.2025 M-20 Grade	17.11.2025	618	27.5	27.3
	-do-		614	27.3	
	-do-		612	27.2	

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi.


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005

STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./640(iii)/2025-26/5011

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhand-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1055 / कार्य-189 dated 12.11.2025


Details of Sample : Stone Grit 20 mm,
Test Required As Under.

Sub : Testing of Materials for Re-construction of Kasturba Gandhi Girls School Lalganj


REPORT

S. No.	TESTS	RESULTS
		Stone Grit 20 mm
1.	Sieve Analysis	%
	I.S. Sieve No.	Passing
	40 mm	100.0
	20 mm	88.60
	10 mm	0.45
	4.75mm	0.05
	2.36 mm	-
	1.18 mm	-
	600 micron	-
	300 micron	-
	150 micron	-
2.	Fineness Modulus	7.109
3.	Crushing value	17.0 %

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005



STRUCTURAL ENGINEERING LABORATORY


Department of Civil Engineering

Indian Institute of Technology

(Banaras Hindu University)

Varanasi – 221005

Websites : www.iitbhu.ac.in



Ref. No. Civil/Struct./640(iv)/2025-26/ 5011

Dated: 17.12.2025

TEST REPORTS

Tested for : Executive Engineer
U.P. Rajya Nirman Sahakari Sangh Ltd.
UPRNSS, Prakhanda-Mirzapur
Chaudhary Bhawan, Reewa Road, Bathua, Mirzapur-231001

Ref. : 1055 / कार्य-189 dated 12.11.2025


Details of Sample : Fine Aggregate (Coarse Sand)
Test Required As Under

Sub : Testing of Materials for Re-construction of Kasturba Gandhi Girls School Laganj


REPORT

S. No.	TESTS	RESULTS
		Fine aggregate (Coarse Sand)
1.	Sieve Analysis I.S. Sieve No.	Cumulative % Retained
	4.75mm	3.5
	2.36 mm	11.7
	1.18 mm	27.2
	600 micron	58.2
	300 micron	91.0
	150 micron	99.0
2.	Fineness Modulus	2.906

Note: The test results are produced here on the basis of the test performed on the samples provided by the client to our Structural Engineering Laboratory, Department of Civil Engineering, IIT (BHU), Varanasi


Senior Technical
Superintendent
Senior Technical Superintendent
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005


Teacher In-charge
Testing


Professor-In-Charge
Laboratory
Professor-In-Charge
Structural Engineering Laboratory
Department of Civil Engineering
Indian Institute of Technology, (B.H.U.)
Varanasi-221005