



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

TEST REPORT			
Ref. No.	Date.....		
Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/610D/2022
		Date of Sample Receiving	09.12.2022
		Date of Test Started	09.12.2022
		Date of Completion	09.12.2022
		Date of Reporting	10.12.2022
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
W.O. No.	1021/निर्माण/सामग्री परीक्षण /2023-24 Dated 07.12.2022		
Quantity of Sample	03Nos		
Description	Cement Concrete Cube (M-20)		
Date of casting	12.11.2022		
Size of cube	150mm x 150mm x 150mm		
Name of Project	परियोजना राजकीय बाइपास रोड परागपुर में जोड़कर बाइपास बहाल दिवारी बहिला / पूरन प्रसाधन कक्ष भवन निर्माण कार्य		

TEST RESULTS as I.S. Code 516 (Part-1/Sec-1)2021

S. No.	Wt. of Cube in (kg)	Load in KN	Area mm ²	Compressive Strength in N/mm ²	Average Compressive strength after 28days in N/mm ²
1.	8.171	575	22500	25.55	25.70N/mm ²
2.	8.169	581	22500	25.82	
3.	8.178	579	22500	25.73	

****End of Report****

S.S.L. Gupta
Er.S.S.L.Gupta
Director
Ex .Principal
M.P.Polytechnic GKP
AGRAWAL ASSOCIATES
DIWAN BAZAR
NEW COLONY
GORAKHPUR

- Note:** 1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/610C/2022
		Date of Sample Receiving	09.12.2022
		Date of Test Started	10.12.2022
		Date of Completion	15.12.2022
		Date of Reporting	17.12.2022
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
W.O. No.	1021 / निर्माण / सामग्री परीक्षण / 2023-24 Dated 07.12.2022		
Quantity of Sample	01 Bag /50Kg Ultratech		
Name of Project	परियोजना राजकीय आईटीआई चरण में ओएचटीओ चहारदीवारी महिला / पुरुष प्रसाधन कक्ष भवन निर्माण कार्य		

S. No.	Test Parameter	Unit	Average Result	Standard Specification	Test Method
				O.P.C Cement, Grade 43 as per IS 8112: 1989	
1.	Fineness	%	6.85	Max. 10	IS 4031(Part-1):1996
2.	Initial Setting Time	Minutes	51	Min. 30	IS 4031(Part-5):1988
3.	Final Setting Time	Hours	4.60	Max. 10	IS 4031(Part-5):1988
4.	Compressive Strength (After 7 days)	N/mm ²	33.56	Min. 33MPa	IS 4031(Part-15):1991
5.	Compressive Strength (After 28days)	N/mm ²	-----	Min. 33MPa	IS 4031(Part-15):1991

****End of Report****

Er.S.S.L.Gupta
Director

Ex .Principal

M.P Polytechnic, GKP

- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product.
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory.
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com


Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jai Nigam, L&T, UPRNN, UPRNSS

Ref. No.	Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/6108/2022
			Date of Sample Receiving	09.12.2022
			Date of Test Started	10.12.2022
			Date of Completion	15.12.2022
			Date of Reporting	17.12.2022
			Sample Condition	Good
			Test Performed At	Material Testing Lab
			Discipline	Mechanical
		Group	Building Material	
W.O. No.	1021 / निर्माण / सामग्री परीक्षण / 2023-24		Dated 07.12.2022	
Description	Coarse sand			
Quantity of Sample	50Kg			
Name of Project	परियोजना राजकीय आईटीआईमहावा-गोरखपुर में ओपेराटिंग महारदिवारी महिला / पुरुष प्रसाधन कक्ष भवन निर्माण कार्य			

S. No.	Test Parameters	Test Method	Requirement As per IS:383-2016	Test Result
1.	Sieve Analysis, materials passing through IS:Sieve, % Passing	IS 2386 (Part-1):1963	Zone-III % Passing	Zone-III % Passing
	a. 10mm		100	100.00
	b. 4.75mm		90-100	100.00
	c. 2.36mm		85-100	87.21
	d. 1.18mm		75-100	75.84
	e. 600micron		60-79	65.62
	f. 300micron		12-40	21.21
	g. 150micron		0-10	5.62
2.	Specific Gravity	IS 2386 (Part-3):1963	—	2.58
3.	Material Finer Than 75micron IS Sieve,%	IS 2386 (Part-1):1963	3.0 Max.	1.24
4.	Water Absorption, % of dry weight	IS 2386 (Part-3):1963	—	0.91

**End of Report*

S.S.I. Gupta
Director
Ex. Principal
M.P. Polytechnic GKP



Note: 1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
2	Water Absorption	%	9.85	Max 15% 1st CLASS) & Max 20% 2nd CLASS	IS 3495(Part 2):2019
1 st			10.21		
2 nd			10.32		
3 rd			9.32		
4 th			11.12		
5 th			10.16		
	Average				

S.S.3 *[Signature]*
E.F.S.S.L.Gupta
Director
Ex .Principal
M.P.Polytechnic,GKP

- Note:** 1.The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

TEST REPORT

TEST REPORT			
Dept.	Executive Engineer U.P.R.N.S.S Construction Division Gorakhpur-I	Report No.	AA/610A/2022
		Date of Sample Receiving	09.12.2022
		Date of Test Started	10.12.2022
		Date of Completion	17.12.2022
		Date of Reporting	17.12.2022
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Description	Brick (355)		
Quantity of Sample	05 Nos		
W.O. No.	1021 / निर्माण / सामग्री परीक्षण / 2023-24 Dated 07.12.2022		
Name of Project	परियोजना राजकीय आईटीआई चरणगावा गोरखपुर में ओएचटी चहारदिवारी महिला / पुरुष प्रसाधन कक्ष भवन निर्माण कार्य		

TEST RESULTS

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
01	Compressive Strength	N/mm ²	14.85	Above 10.50N/mm ² 1st CLASS) & 7.50N/mm ² 2nd CLASS	IS: 3495(Part 1):2019
1 st			16.21		
2 nd			13.89		
3 rd			15.78.		
4 th			14.95		
5 th			15.13		
	Average				

