



MADAN MOHAN MALAVIYA UNIVERSITY OF TECHNOLOGY

GORAKHPUR (U.P.)-273010

Phone : 0551 - 2273958, 8765783730

Fax No. : 0551 - 2270011

Website: www.mmmut.ac.in

Letter No. MMMUT/CED/OC-CONCRETE LAB/ UPRNSS-GKP / Result 26 (B) /2023-24

Dated: 30/10/2023

JOB NO: DP/2023/CE/I/1357

To,

Executive Engineer
U.P.R.N.S.S. Ltd.
Construction Division, Gorakhpur-I
GORAKHPUR (U.P.)

Reference: पत्रांक: 218 /निर्माण / सामग्री परीक्षण/ 2023-24 Dated 24.05.2023.

Name of Work: Construction work in Sports Stadium District Deoria.

Dear Sir;

The test reports of the Unsealed Samples supplied by you against above mentioned letter are as under.

1. TEST REPORT OF BRICK SAMPLES:

S.N.	Description of Test Conducted	'S' Marked Bricks (05 Nos.)	'ANS' Marked Bricks (05 Nos.)
(i)	Average Water Absorption	11.32 % by Wt.	11.81 % by Wt.
(ii)	Average Compressive Strength	15.77 N/mm ²	15.80 N/mm ²
(iii)	Efflorescence	Nil	Nil

2. TEST REPORT OF COARSE SAND SAMPLES:

Sl. No	Description of sample	Sieve Analysis % Passing through I.S. Sieve							F. M.
		10mm	4.75mm	2.36mm	1.18mm	600 μ	300μ	150μ	
1	Coarse Sand	100.0	98.66	94.79	86.06	73.69	34.86	4.24	2.08

3. TEST REPORT OF C. C. CUBE SAMPLES:

Sl. No.	I.D. Mark	Casting Date (As per marked on cube)	Date of Test	Wt. in kg	LxBxH (mm)	Load (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	M-20 (F)	06.02.2023	30.08.2023	8.120	150x150x150	481	21.38	22.18
2				8.070	150x150x150	520	23.11	
3				8.100	150x150x150	496	22.04	
1	M-25 (C)	15.02.2023	30.08.2023	8.160	150x150x150	839	37.29	37.19
2				8.290	150x150x150	827	36.76	
3				8.250	150x150x150	844	37.51	

4. TEST REPORT OF CEMENT SAMPLES:

Sl. No.	Description of Sample	Setting Time (Minute)		Compressive Strength (N/mm ²)		
		Initial	Final	3 Days	7 Days	28 Days
1.	ACC Make (P.P.C.) W-24,M-06, Y-2023	95	260	18.37	26.16	36.05

5. TEST REPORT ON 20 mm STONE GRIT SAMPLES:

Sl. No.	Description of sample	Sieve Analysis % Passing through I.S. Sieve				Crushing Value (%) by Wt.	Water absorption (%) by Wt.
		40 mm	20mm	10 mm	4.75mm		
1	Stone Grit	100.00	70.20	1.90	0.08	21.32	0.51

Note: (i) The results are for the unsealed samples supplied by the department and on the basis of test conducted in the lab on C.T.M. (ii) No responsibility shall attach to the staff members of the department for giving any legal defense or for appearing before any court of law in connection with the report.

(Rajeev K. Srivastava)
Lab In-charge

Counter Signed

12/11/23

HCED

(R.D. Patel)
Officer In-charge

R. D. Patel
Associate Professor
O/C Concrete & Structures Lab
Civil Engineering Department
M.M.M.U.T. Gorakhpur U.P. India