


यू0पी0आर0एन0एस0एस0 मुख्यालय प्रयोगशाला लखनऊ।

|             |                                                                                                                            |                      |
|-------------|----------------------------------------------------------------------------------------------------------------------------|----------------------|
| Issued To   | अधिशाली अभियन्ता<br>निर्माण प्रखण्ड-अनुरक्षण प्रखण्ड                                                                       | Report No-01/07/2025 |
| Description | परियोजना का नाम-अतिहिमीकृत वीर्य उत्पादन केन्द्र रहमानखेड़ा लखनऊ में<br>सेक्सेड सीमेन लैब के निर्माण कार्य के सम्बन्ध में। |                      |
| Letter No.  | 109 / अनु0प्र0 / 2025-26 दिनांक 29.05.2025                                                                                 |                      |

**TEST RESULTS (Coarse Sand)**


| S.No. | Parameter        | Test Method        | Results |
|-------|------------------|--------------------|---------|
| 1     | Fineness Modulus | IS:2386(Pt-1)-1963 | 2.67    |

Tested by

  
LAB Technician/H

Checked by

  
Assistant Engineer

  
Executive Engineer

Copy To Chief Engineer, UPRNSS Lucknow.

  
Executive Engineer

यू0पी0आर0एन0एस0एस0 मुख्यालय प्रयोगशाला लखनऊ।

|             |                                                                                                                             |                      |
|-------------|-----------------------------------------------------------------------------------------------------------------------------|----------------------|
| Issued To   | अधिशाली अभियन्ता<br>निर्माण प्रखण्ड-अनुरक्षण प्रखण्ड                                                                        | Report No-01/07/2025 |
| Description | परियोजना का नाम- अतिहिमीकृत वीर्य उत्पादन केन्द्र रहमानखेड़ा लखनऊ में<br>सेक्सेड सीमेन लैब के निर्माण कार्य के सम्बन्ध में। |                      |
| Letter No.  | 109/अनु0प्र0/2025-26 दिनांक 29.05.2025                                                                                      |                      |

**TEST RESULTS**

| S. No. | Wt.of Cube<br>(kg.) | Load.(KN) | Area,mm <sup>2</sup> | Compressive<br>Strength,<br>N23/mm <sup>2</sup> | Average<br>Compressive<br>Strength After 28<br>days, N/mm <sup>2</sup> |
|--------|---------------------|-----------|----------------------|-------------------------------------------------|------------------------------------------------------------------------|
| 1      | 8.146               | 625       | 22500                | 28.0                                            | 27.0                                                                   |
| 2      | 8.103               | 590       | 22500                | 26.0                                            |                                                                        |
| 3      | 8.101               | 610       | 22500                | 27.0                                            |                                                                        |

Tested by

LAB Technician/JE

Checked by

Assistant Engineer

Executive Engineer

Copy To Chief Engineer, UPRNSS Lucknow.

Executive Engineer