



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/2620

Sample: Cement Sand Mortar

**Source of Sample: Project Engineer, U.P.R.N.S.S. Ltd., Construction Division- Sultanpur,
District-Sultanpur (U.P.)**

**Name of Work: जनपद अमेठी में अनावासीय कलेक्ट्रेट भवन के अवशेष का नवीन कार्यों का निर्माण
कार्य।**

Reference: 491 / यूपी०आर०एन०एस०एस० / परि०अभि० / सुल्ता० / 2025-26 Dated: 20/09/2025.

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780


No. of Sample: One


TEST RESULTS

S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample	1:6.12

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator