



Rajkiya Engineering College, Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

Ref. No.: REC/CED/ 020126/04

Date: 02/01/2026

To,

**Executive Engineer,
U.P.R.N.S.S. Ltd.,
Construction Division- Azamgarh,
District- Azamgarh (U.P.).**

Subject: Regarding test report of various building materials.

Dear Sir,

Please find enclosed herewith the test report of various building materials provided by your representative vide office letter no.: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 Dated: 10/09/2025. The results are only for the samples supplied to the laboratory for testing work.

Enclosure- Test report as stated above.

Regards

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department

Copy to following for information and necessary action-

(1) HoD (Civil Engineering)

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/2602

Sample: Burnt Clay Brick

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.


Identification Mark: *S*


TEST RESULTS


Sr. No.	Frog Mark	Examination of General Quality	Average Compressive Strength (N/mm ²)
1.	*S*	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour.	15.78

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2602

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780

No. of Sample: Two

TEST RESULTS

S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample	1:6.09
02.	Cement: Aggregate Ratio in Mortar Sample	1:4.14

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2602

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Footing

TEST RESULTS


Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	530	22500	23.56	24.44
2.	28	585	22500	26.00	
3.	28	535	22500	23.78	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/2602

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Column

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	530	22500	23.56	24.22
2.	28	540	22500	24.00	
3.	28	565	22500	25.11	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2602

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण
सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set


Identification Mark: Slab

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	590	22500	26.22	25.63
2.	28	515	22500	22.89	
3.	28	625	22500	27.78	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2602

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण
सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 Dated: 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Beam

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	520	22500	23.11	25.33
2.	28	585	22500	26.00	
3.	28	605	22500	26.89	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2602

Sample: Fine Aggregate (Coarse Sand)

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रुम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Sieve Analysis & Fineness Modulus

Tested as per: IS:2386 (Part-I)- 1963

No. of Sample: One no. of Fine Aggregate

TEST RESULTS

Fine Aggregate (Coarse Sand)

S. No.	I.S. Sieve Designation	% Passing by Weight
1.	10 mm	100.0
	4.75 mm	92.3
	2.36 mm	84.4
	1.18 mm	64.6
	600 microns	38.0
	300 microns	11.2
	150 microns	2.1
2.	Fineness Modulus = 3.07	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Anil Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2602

Sample: Coarse Aggregate (Stone Grit)

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण
सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 Dated: 10/09/2025.

Tested for: Sieve Analysis & Fineness Modulus

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: ^{One}Two nos. of Coarse Aggregate

Identification Mark: N/A

TEST RESULTS

Coarse Aggregate (Stone Grit 20 mm nominal size)

S. No.	I.S. Sieve Designation	% Passing by Weight
1.	40 mm	100.0
	20 mm	95.6
	10 mm	35.6
	4.75 mm	3.5
2.	Fineness Modulus = 6.65	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2602

Sample: Portland Pozzolana Cement

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण
सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रुम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Physical Properties

Tested as per: IS 4031, IS 456

No. of Sample: One no. only

Identification Mark: BANGUR

TEST RESULTS

S. No.	Property/Name of Test	Result
1.	Standard Consistency (%)	32
2.	Initial Setting Time (minutes)	112
3.	Final Setting Time (minutes)	281
4.	Fineness (Specific Surface) (m ² /kg)	317
5.	Compressive Strength (MPa)	
	(i) 03 days	19.5
	(ii) 07 days	25.8

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Ami Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2602

Sample: Interlocking Bricks

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: जिला कारागार आजमगढ़ में महिला शौचालय-02 नग एवं पुरुष शौचालय-02 नग का निर्माण सेप्टिक टैंक व सोकपिट सहित तथा वी०सी० रूम-01 नग का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/402/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456, IS 516, IS 15658


No. of Samples: 01 Sample Set

TEST RESULTS

Specimen No.	Corrected Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	34.4	33.1
2	32.6	
3	33.7	
4	33.0	
5	31.7	
6	31.7	
7	33.7	
8	33.8	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator