



उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़
(यू०पी०आर०एन०एस०एस०)

राजकीय निर्माण एजेन्सी

पत्रांक: यू०पी०आर०एन०एस०एस०/आज०/1343/2025-26

दिनांक: 11, दिसम्बर, 2025

सेवा में,

QA Testing Laboratories Pvt. Ltd.
(Govt. Approved Testing Laboratories)
E-26/49, Transport Nagar, Near Parking No.9
Lucknow, U.P. -226012

विषय- सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय/अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।

महोदय,

सादर अनुरोध करना है कि सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय/अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त भवन सामग्री का नमूना परीक्षण के लिए आपको पत्र के साथ उपलब्ध कराया जा रहा है, जिसका विवरण नीचे दिया जा रहा है।

कृपया उक्त भवन सामग्री का परीक्षण कर उसका परीक्षण रिपोर्ट अधोहस्ताक्षरी को उपलब्ध कराने का कष्ट करे। नियमानुसार परीक्षण शुल्क का भुगतान कर दिया जायेगा। विभाग का GSTN NO-09AAAAU2337D1ZQ है।

भवन सामग्री का विवरण निम्नवत् है-

- 1-कोर्स सैण्ड -(Fineness modulus, Silt content)
- 2-ईट (S*22) मार्क *Tst Class*
- 3-सीमेन्ट (Ultra Tech) पी०पी०सी० 43 ग्रेड -(Soundness Test, Initial and final setting time)
- 4-सी०सी० क्यूब एम-20 (1:1.5:3) फुटिंग, कालम, स्लैब एवं बीम -(Compressive Strength)
- 5-स्टोन ग्रिट (20 एम०एम०) -(Crushing Strength)
- 6-सरिया (Jindal) 8mm, 10mm, 12mm, 16mm & 20 mm (Tensile Strength)
- 7-सीमेन्ट मार्टर (1:4) 1 सीमेन्ट: 4 कोर्स सैण्ड
- 8-सीमेन्ट मार्टर (1:6) 1 सीमेन्ट: 6 कोर्स सैण्ड

भवदीय

Amit

(महेन्द्र कुमार सिंह)

अधिशायी अभियन्ता

यू०पी०आर०एन०एस०एस०

निर्माण प्रखण्ड आजमगढ़

QAP/MT/260105008015

8016
8017
8018
8019
8020
8021
8022
8023
8024
8025
8026



QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,
Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@gateestinglaboratories.com • Website : www.gateestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008015	Report Date	16-12-2025		
Sample Name:	Sand	Sample Received Date	12-12-2025		
Sample Grade :	NA	Sample Quantity	15 Kg		
Date of Test Start:	12-12-2025	Date of Completion	16-12-2025		
Letter No.	यू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025		
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़				
Name of Work:	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।				
I. Mechanical & Chemical Discipline					
Environmental Test Condition:					
		Temperature:	27±2°C		
S.No.	Test Parameter	Units	Specifications as per IS: 383:2016/CPWD Vol.2-2019	Results	Test Method
1	Sieve Analysis IS Sieve size (mm)		Zone-II		IS 2386 (P-1)
	10	%	100	100	
	4.75	%	90-100	92	
	2.36	%	75-100	79	
	1.18	%	55-90	76	
	0.600	%	35-59	47	
	0.300	%	8-30	22	
	0.150	%	0-10	7	
2	Fineness modulus	-	2.5-3.9	2.77	By calculation
3	Silt Content	%	8 Max.	4.0	CPWD Vol.-1 : 2019

Remark:- The sample confirms to IS : 383:2016/CPWD Vol.2-2019 w.r.t to above tests only.

Remark:- The sample confirms to IS : 383:2016/CPWD Vol.2 -2019 w.r.t to above tests only.

End of Report

Sunil Jaiswal
Authorized Signatory & Stamp):
Technical Manager

Rohit Rawat
Authorized Signatory & Stamp):
Dy. Quality Manager

Note a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the se items product which have been tested and do not apply to the other products even though declared to be identical. by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008016			Report Date	24-12-2025
Sample Name:	Brick 1st Class			Sample Received Date	12-12-2025
Sample Class & Make:	CD- 15 & (S*22)			Sample Qty.	20 Nos.
Date of Test Start:	12-12-2025			Date of Completion	24-12-2025
Letter No.	यू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26			Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़				
Name Of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।				
I. Mechanical Discipline :					
Environmental Test Condition:					
S.No.	Test Parameter	Units	Specification as per IS : 1077-1992	Temperature:	27±2°C
	Dimension			Results	Test Method
1	(a) Length	mm	4600±80	4625	IS : 1077:1992
	(b) Width	mm	2200±40	2213	IS : 1077:1992
	(c) Height	mm	1400±40	1415	IS : 1077:1992
	Compressive Strength				
2	(I)			16.6	
	(II)			15.8	
	(III)			16.2	
	(IV)			16.4	
	(V)			17.1	
	Average			16.4	IS : 3495(Part-1) 2019
	Water Absorption				
3	(I)			10.6	
	(II)			12.4	
	(III)			11.8	
	(IV)			11.2	
	(V)			12.1	
	Average			11.6	IS : 3495(Part-2);2019
	Efflorescence				
4	(I)			Nil	
	(II)			Slight	
	(III)			Slight	
	(IV)			Nil	
	(V)			Nil	

Remark : The sample conforms to IS : 1077-1992 w.r.t above tests only.

End of Report

Sumi Jaiswal
Authorized By (Sign & Stamp):
Technical Manager

Rohi Kaur
Approved By (Sign & Stamp):
Dy. Quality Manager

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to those items product which have been tested and do not apply to the other products even though declared to be identical. by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q251N



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008017	Report Date	18-12-2025		
Sample Name	Cement	Sample Received Date	12-12-2025		
Sample Garde & Make:	PPC & Ultratech	Sample Qty.	1 Bag		
Date of Test Start	12-12-2025	Date of Completion	18-12-2025		
Letter No.	यू०पी०आर०एन०एस०एस० /आज०/ 1343/2025-26	Letter Date	11-12-2025		
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़				
Name of Work:	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।				
Environmental Test Condition:		Temperature:	27±2°C		
		Humidity:	>65%		
I. Mechanical Discipline					
A.	PHYSICAL PARAMETERS				
S.No.	Test Parameter	Units	Requirement as per IS : 1489 (Pt -1) - 2015	Results	Test Method
1	Standard Consistency	%	-	29.5	IS : 4031 (P-4)
2	Setting Time of Cement				
(i)	Initial Setting Time	Minutes	30 Min.	155	IS : 4031 (P-5)
(ii)	Final Setting Time	Minutes	600 Max.	265	IS : 4031 (P-5)
3	Soundness				
(i)	by Autoclave	%	0.8 Max.	0.10	IS : 4031 (P-3)
(ii)	by Le-Chateliers	mm	10 Max.	2.0	IS : 4031 (P-3)

Remark:- The sample confirm as per to IS : 1489(Pt-1) : 2015 with respect to above test parameters

End of Report

Sunil Jaiswal
Technical Manager

Roli Rawat
Dy. Quality Manager

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not be used in any advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical, by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website: www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008018	Report Date	02-01-2025
Sample Name:	Concrete Cubes	Sample Received Date	02-01-2025
Date of Casting	05-12-2025	Sample Quantity	1 Set
Date of Test Start:	02-01-2025	Date of Completion	02-01-2025
Grade of Sample	M-20	Location:	Footing Column & Beam
Lotter No.	यू०पी०आर०एन०एस०एस० /आज०/ 1343/2025-26		
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name of Work:	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		

Environmental Test Condition:	Temperature:	27±2°C
-------------------------------	--------------	--------

I. Mechanical Discipline

S.No.	Weight of Sample (gm)	Area of Sample (mm ²)	Load (KN)	Compressive Strength (N/mm ²)	Average (N/mm ²)	Age of Concrete Cube	Test Method
1	8133	22500	626.6	27.85	28.0	28 days	IS 516 : P-1 (Sec-1 : 2021)
2	8295	22500	645.5	28.69			
3	8236	22500	630.9	28.04			

Remark:- The sample confirms to IS : 456 2000 of Grade M-20 with respect to above tests

End of Report

 Sunil Jaiswal Authorized By (Sign & Stamp): Technical Manager	 Roli Rawat Approved By (Sign & Stamp): Dy. Quality Manager
--	---

Note a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to those items product which have been tested and do not apply to the other products even though declared to be identical, by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008019	Report Date	14-12-2025
Sample Name:	Coarse Aggregate	Sample Received Date	12-12-2025
Sample Grade :	20mm	Sample Quantity	15 Kg
Date of Test Start:	12-12-2025	Date of Completion	14-12-2025
Letter No.	यूपी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name of Work:	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		

1. Mechanical Discipline				Temperature:	27±2°C
Environmental Test Condition:				Results	Test Method
S.No.	Test Parameter	Units	Specifications as per IS: 383:2016	Results	Test Method
1	Crushing value	%	30 Max. (for Wearing Surface)	18	IS 2386 (Pt-4) - 1963 (RA - 2021)

Remark:- The sample confirms to IS : 383:2016 w.r.t to above tests only.

End of Report

Auth. Sign & Stamp:
Sunita Jaiswal
Technical Manager

Auth. Sign & Stamp:
Roli Rawat
Dy. Quality Manager

Note a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical. by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008020	Report Date	13-12-2025
Sample Name:	TMT	Sample Received Date	12-12-2025
Sample Grade & Make:	Fe 500 & Jindal	Sample Quantity	1 set of 08 mm dia.
Date of Test Start:	12-12-2025	Date of Completion	13-12-2025
Letter No.	पू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name Of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		
Environmental Test Condition:		Humidity:	52%
		Temperature:	24°C

1. Physical Properties

S.No.	Test Parameter	Units	Specifications as per IS: 1786-2008 (Grade-Fe-500)	Results	Test Method
1	Tensile Strength	N/mm ²	545 Min.	615.87	IS : 1608 (P-1):2022

Remark:- The sample confirms to IS : 1786-2008 of Grade Fe-500 w.r.t. above test only.

End of Report

Sunil Jaiswal
Authorized By (Sign & Stamp):
Manager

Roli Rawat
Approved By (Sign & Stamp):
Dy. Quality Manager

Note a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q251N



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008021	Report Date	13-12-2025
Sample Name:	TMT	Sample Received Date	12-12-2025
Sample Grade & Make:	Fe 500 & Jindal	Sample Quantity	1 set of 10 mm dia.
Date of Test Start:	12-12-2025	Date of Completion	13-12-2025
Letter No.	यू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name Of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढ़ीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		
Environmental Test Condition:		Humidity:	52%
		Temperature:	24°C

I. Physical Properties

S.No.	Test Parameter	Units	Specifications as per IS: 1786-2008 (Grade-Fe-500)	Results	Test Method
1	Tensile Strength	N/mm ²	545 Min.	631.46	IS : 1608 (P-1):2022

Remark:- The sample confirms to IS : 1786-2008 of Grade Fe-500 w.r.t above test only.

End of Report

Sunil Jaiswal
Authorized By (Sign & Stamp):
Technical Manager

Roli Rawat
Approved By (Sign & Stamp):
Dy. Quality Manager

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical. by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,
Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q251N



An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory

TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008022	Report Date	13-12-2025
Sample Name:	TMT	Sample Received Date	12-12-2025
Sample Grade & Make:	Fe 500 & Jindal	Sample Quantity	1 set of 12 mm dia.
Date of Test Start:	12-12-2025	Date of Completion	13-12-2025
Letter No.	यू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		
Environmental Test Condition:		Humidity:	52%
		Temperature:	24°C

Physical Properties					
S.No.	Test Parameter	Units	Specifications as per IS: 1786-2008 (Grade-Fe-500)	Results	Test Method
1	Tensile Strength	N/mm ²	545 Min.	658.26	IS : 1608 (P-1):2022

Remark:- The sample confirms to IS : 1786-2008 of Grade Fe-500 w.r.t above test only.

End of Report

Sunil Jaiswal
(Signature & Stamp):
Technical Manager

Roli Rawat
(Signature & Stamp):
Dy. Quality Manager

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical, by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,
Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q251N

An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory



TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008023	Report Date	13-12-2025
Sample Name:	TMT	Sample Received Date	12-12-2025
Sample Grade & Make:	Fe 500 & Jindal	Sample Quantity	1 set of 16 mm dia.
Date of Test Start:	12-12-2025	Date of Completion	13-12-2025
Letter No.	यू०पी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name Of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		
Environmental Test Condition:		Humidity:	52%
		Temperature:	24°C

I. Physical Properties					
S.No.	Test Parameter	Units	Specifications as per IS: 1786-2008 (Grade-Fe-500)	Results	Test Method
1	Tensile Strength	N/mm ²	545 Min.	647.29	IS : 1608 (P-1):2022

Remark:- The sample confirms to IS : 1786-2008 of Grade Fe-500 w.r.t above test only.

End of Report

Sunil Jaiswal
Technical Manager

Ravi Rawat
Dy. Quality Manager

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any Advertisement media without our special permission in writing. B) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical, by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.



Quality Assurance

QA Testing Laboratories Pvt. Ltd.

(Govt. Approved Testing Laboratories)

E-26/49, Transport Nagar, Near Parking No. 9,

Lucknow, Uttar Pradesh - 226012

Tel.: +91-522-3503422 • Mobile: +91-9956562666

E-mail: adminlko@qatestinglaboratories.com • Website : www.qatestinglaboratories.com

CIN : U51100UP2018PTC108293 • GSTIN : 09AAACQ5609C1ZN



Certificate No. : QAT23B1Q25IN

An ISO 9001:2015, 14001:2015, 45001:2018 & ISO/IEC 17025:2017 Accredited Laboratory



TEST REPORT

(This Report is not Valid without Hologram)



Test Report No.	QAL/MT/260105008024	Report Date	13-12-2025
Sample Name:	TMT	Sample Received Date	12-12-2025
Sample Grade & Make:	Fe 500 & Jindal	Sample Quantity	1 set of 20 mm dia.
Date of Test Start:	12-12-2025	Date of Completion	13-12-2025
Letter No.	यूपी०आर०एन०एस०एस०/आज०/ 1343/2025-26	Letter Date	11-12-2025
Customer Name & Address:	उत्तर प्रदेश राज्य निर्माण सहकारी संघ लि०, प्रखण्ड-आजमगढ़		
Name Of Work	सावित्री बाई फुले राजकीय पालीटेक्निक, आजमगढ़ के आवासीय / अनावासीय भवनों के जीर्णोद्धार एवं सुदृढीकरण संबंधी कार्य में प्रयुक्त सामग्री परीक्षण के सम्बन्ध में।		
Environmental Test Condition:		Humidity:	52%
		Temperature:	24°C

I. Physical Properties

S.No.	Test Parameter	Units	Specifications as per IS: 1786-2008 (Grade-Fe-500)	Results	Test Method
1	Tensile Strength	N/mm ²	545 Min.	663.42	IS : 1608 (P-1):2022

Remark:- The sample confirms to IS : 1786-2008 of Grade Fe-500 w.r.t above test only.

End of Report

Sunil Jaiswal
Authorized By (Signature & Stamp):
Technical Manager

Rohi Rawat
Dy. Quality Manager
(Signature & Stamp):

Note: a) This report is not reproduced wholly or in partially and forbidden to be used as an evidence in the court of law and ought not to be used in any Advertisement media without our special permission in writing. b) The data report in this TEST REPORT are valid at the time of and under the stipulated condition of measurement and the test result are applicable to the items product which have been tested and do not apply to the other products even though declared to be identical. by the company not more than one month. d) Report refers to the sample received by M/s QA Testing Laboratories Pvt. Ltd. e) This report is valid for the tested sample only.