



Rajkiya Engineering College, Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

Ref. No.: REC/CED/ 020126/05

Date: 02/01/2025

To,

**Executive Engineer,
U.P.R.N.S.S. Ltd.,
Construction Division- Azamgarh,
District- Azamgarh (U.P.).**

Subject: Regarding test report of various building materials.

Dear Sir,

Please find enclosed herewith the test report of various building materials provided by your representative vide office letter no.: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 Dated: 10/09/2025. The results are only for the samples supplied to the laboratory for testing work.

Enclosure- Test report as stated above.

Regards

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department

Copy to following for information and necessary action-

(1) HoD (Civil Engineering)

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department



TEST REPORT

Departmental Consultancy No.- CE/2603

Sample: Burnt Clay Brick

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-
सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 Dated: 10/09/2025.

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.


Identification Mark: HBF


TEST RESULTS

Sr. No.	Frog Mark	Examination of General Quality	Average Compressive Strength (N/mm ²)
1.	HBF	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour.	15.78

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2603

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780

No. of Sample: Two

TEST RESULTS

S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample	1:6.21
02.	Cement: Aggregate Ratio in Mortar Sample	1:4.03

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/2603

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Footing

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	555	22500	24.67	26.15
2.	28	610	22500	27.11	
3.	28	600	22500	26.67	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/2603

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-
सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Column

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	510	22500	22.67	23.70
2.	28	495	22500	22.00	
3.	28	595	22500	26.44	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2603

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set


Identification Mark: Slab

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	495	22500	22.00	23.78
2.	28	490	22500	21.78	
3.	28	620	22500	27.56	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2603

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-
सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set

Identification Mark: Beam

TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	600	22500	26.67	25.63
2.	28	620	22500	27.56	
3.	28	510	22500	22.67	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2603

Sample: Fine Aggregate (Coarse Sand)

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh
District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-
सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 Dated: 10/09/2025.

Tested for: Sieve Analysis & Fineness Modulus

Tested as per: IS:2386 (Part-I)- 1963

No. of Sample: One no. of Fine Aggregate

TEST RESULTS

Fine Aggregate (Coarse Sand)

S. No.	I.S. Sieve Designation	% Passing by Weight
1.	10 mm	100.0
	4.75 mm	93.9
	2.36 mm	83.3
	1.18 mm	65.8
	600 microns	38.7
	300 microns	13.0
	150 microns	3.9
2.	Fineness Modulus = 3.01	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2603

Sample: Coarse Aggregate (Stone Grit)

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Sieve Analysis & Fineness Modulus

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: ^{One}Two nos. of Coarse Aggregate

Identification Mark: N/A


TEST RESULTS

Coarse Aggregate (Stone Grit 20 mm nominal size)

S. No.	I.S. Sieve Designation	% Passing by Weight
1.	40 mm	100.0
	20 mm	93.5
	10 mm	35.6
	4.75 mm	7.4
2.	Fineness Modulus = 6.64	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.- CE/2603

Sample: Portland Pozzolana Cement

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Physical Properties

Tested as per: IS 4031, IS 456

No. of Sample: One no. only


Identification Mark: BANGUR

TEST RESULTS

S. No.	Property/Name of Test	Result
1.	Standard Consistency (%)	31
2.	Initial Setting Time (minutes)	106
3.	Final Setting Time (minutes)	256
4.	Fineness (Specific Surface) (m ² /kg)	318
5.	Compressive Strength (MPa)	
	(i) 03 days	20.1
	(ii) 07 days	24.9

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



TEST REPORT

Departmental Consultancy No.: CE/2603

Sample: Interlocking Bricks

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Azamgarh District-Azamgarh (U.P.)

Name of Work: आर०के०वी०आई० योजना वर्ष 2022-23 के अन्तर्गत सा०सह०समि०लि०, अमिलों विकास खण्ड-सठियांव, जनपद-आजमगढ़ में 100 गोदाम का निर्माण कार्य।

Reference: यू०पी०आर०एन०एस०एस०/आज०/403/2025-26 **Dated:** 10/09/2025.

Tested for: Compressive Strength

Tested as per: IS 456, IS 516, IS 15658

No. of Samples: 01 Sample Set

TEST RESULTS

Specimen No.	Corrected Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	33.5	32.7
2	30.7	
3	32.6	
4	33.4	
5	31.4	
6	32.5	
7	34.0	
8	33.8	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator