

TEST REPORT

Departmental Consultancy No.- CE/2477

Sample: Burnt Clay Brick

Source of Sample: Project Engineer, U.P.R.N.S.S. Ltd., Construction Division- Sultanpur, District- Sultanpur (U.P.).

Name of Work: प्रखण्ड सुल्तानपुर के अन्तर्गत जिला कारागार में 120 क्षमता के 01 नग बैरक का निर्माण कार्य।

Reference: 315 / परि०अभि० / यूपीआरएनएसएस / सुल्ता० / 2025-26 Dated: 23/07/2025.

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.


Identification Mark: KBF

TEST RESULTS

Sr. No.	Frog Mark	Examination of General Quality and Size	Average Compressive Strength (MPa)	Water Absorption (% of oven dried mass)
1.	KBF	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour and the dimensional tolerance is within the standard prescribed limits.	15.22	12.26

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in an action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator