

TEST REPORT

Departmental Consultancy No.: CE/2477

Sample: Cement Concrete Cube

Source of Sample: Project Engineer, U.P.R.N.S.S. Ltd., Construction Division- Sultanpur, District- Sultanpur (U.P.).

Name of Work: प्रखण्ड सुल्तानपुर के अन्तर्गत जिला कारागार में 120 क्षमता के 01 नमूने के निर्माण कार्य।

Reference: 315 / परि०अभि० / यूपीआरएनएसएस / सुल्ता० / 2025-26 **Dated:** 23/07/2025.

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959


No. of Sample: One set only.

TEST RESULTS


Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	545	22500	24.22	24.44
2.	28	505	22500	22.44	
3.	28	600	22500	26.67	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator