



Phone No. 0532-2271301 (O)

53

जानपद अभियांत्रिकी विभाग
मोतीलाल नेहरू राष्ट्रीय प्रौद्योगिकी संस्थान इलाहाबाद
प्रयागराज-211004

Department of Civil Engineering
Motilal Nehru National Institute of Technology Allahabad
Prayagraj-211004

लाल बहादुर शास्त्री होमियोपैथिक मेडिकल कॉलेज

No.: 63-A/CIVIL/MNNIT/2019/R

Date: 14.10.2019

To,
The Project Engineer,
Construction Division-1,
U.P. R.N.S.S.
Prayagraj

Subject: Regarding Test Report of Brick Sample

Sir,

In reference to your letter No. 660-62/P.E./C.D.-1/ F./2019-20 Dated 24.09.2019, the laboratory test report of Brick Sample, as provided by your representative, is as following:

TEST RESULTS OF BRICK SAMPLE

Compressive Strength & Water Absorption Test:

Serial / Sample No.	Identification Mark on the Specimen	Area of the Specimen (mm ²)	Max. Load Applied (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)	Water Absorption (%)	Remarks on Test Result Obtained
1	RBF	25530	361.8	14.17	15.14	10.37	Satisfactory
2	RBF	25300	387.5	15.32		9.42	
3	RBF	25070	373.9	14.91		10.58	
4	RBF	25410	395.4	15.56		9.76	
5	RBF	25520	401.2	15.72		10.04	

(Note: Water Absorption shall not be more than 20 % by weight upto class 12.5 and 15 % by weight for higher classes)

Reference:- IS: 3495 (Part 1 & 2) - 1992, Reaffirmed 2016 & IS: 1077-1992, Reaffirmed 2016.



R.P. Tiwari
14/10/19
(R.P. Tiwari)
Professor