



Letter No. MMMUT/CED/OC-CONCRETE LAB/ UPRNSS-GKP / Result 236 (B) /2025-26

Dated: 16/05/2025

JOB NO: DP/2025/CE/I/2049

To,

Executive Engineer
Construction Division, Gorakhpur-I
U.P.R.N.S.S. Ltd.
GORAKHPUR (U.P.)

Reference: पत्रांक संख्या 1390/निर्माण / सामग्री परीक्षण / 2024-25 Dated 03.03.2025.**Name of Work:** निर्माणाधीन परियोजना राजकीय संकेत मूकबधिर विद्यालय हुमांयुपुर के पुराने जर्जर भवन के धवस्तीकरण के पश्चात नवीन विद्यालय भवन का निर्माण कार्य।

Dear Sir;

The test reports of the Unsealed Samples supplied by you against above mentioned letter are as under.

1. TEST REPORT OF BRICK SAMPLES:

S.N.	Description of Test Conducted	'D. S.' Marked Bricks (05 Nos.)
(i)	Average Water Absorption	12.04 % by Wt.
(ii)	Average Compressive Strength	17.26 N/mm ²
(iii)	Efflorescence	Nil

2. TEST REPORT OF CEMENT SAMPLES :

Sl. No.	Description of Sample	Setting Time (Minute)		Compressive Strength (N/mm ²)		
		Initial	Final	3 Days	7 Days	28 Days
1.	Make- Gallantt (P.P.C.) W-09, M-02, Y-2025	115	235	18.86	27.35	37.64

3. TEST REPORT OF COARSE SAND SAMPLES:


Sl. No	Description of sample	Sieve Analysis % Passing through I.S. Sieve							F. M.
		10mm	4.75mm	2.36mm	1.18mm	600 μ	300μ	150μ	
1	Coarse Sand	100.0	97.46	93.97	85.04	67.29	18.73	1.64	2.36

4. TEST REPORT OF C. C. CUBE SAMPLES:

Sl. No.	I.D. Mark	Casting Date (As per marked on cube)	Date of Test	Wt. in kg	L x B x H (mm)	Load (kN)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1	M-20	28.02.2025	29.04.2025	8.380	150x150x150	539	23.96	23.88
2				8.350	150x150x150	547	24.31	
3				8.330	150x150x150	526	23.38	

Note: (i) The results are for the unsealed samples supplied by the department and on the basis of test conducted in the lab on C.T.M.

(ii) No responsibility shall attach to the staff members of the department for giving any legal defense or for appearing before any court of law in connection with the report.


(Rajeev Kr. Srivastava)
Lab In-charge

Counter Signed

HCED


(R.D. Patel)
Officer In-charge
R. D. Patel
Associate Professor
O/C Concrete & Structures Lab
Civil Engineering Department
M.M.M.U.T., Gorakhpur U.P. India