



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

Ref. No.: REC/CED/030822/10

Date: 03/08/2022

TEST REPORT

Departmental Consultancy No.: CE/446

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Basti (U.P.).

Name of Work: जनपद - सिद्धार्थनगर में राजकीय पालीटेक्निक, ग्राम - गोरया वि०ख - खुनियांव इटवा के निर्माण कार्य।

Reference: 308 /प्रखण्ड- बस्ती /सामग्री परीक्षण/22-23, दिनांक / Dated: 11.07.2022

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959


No. of Sample: Two sets

TEST RESULTS

Specimen No.	Age (Days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
1.	07	325.0	22500	14.44	14.59
2.	07	332.5	22500	14.78	
3.	07	327.5	22500	14.56	
4.	28	490.0	22500	21.78	22.15
5.	28	490.0	22500	21.78	
6.	28	515.0	22500	22.89	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Amit Kr. Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/446

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Basti (U.P.).

Name of Work: जनपद - सिद्धार्थनगर में राजकीय पालीटेक्निक, ग्राम - गोरया वि०ख - खुनियांव इटवा के निर्माण कार्य।

Reference: 308 /प्रखण्ड- बस्ती /सामग्री परीक्षण/22-23, दिनांक / Dated: 11.07.2022

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780


No. of Sample: Six Sets Only

TEST RESULTS

S. No.	Identification Mark	Particulars of Sample	Ratio
1.	मोर्टार चिनाई (1:6)	Cement: Aggregate Ratio in Mortar Sample	1:5.95
2.	मोर्टार चिनाई (1:6)	Cement: Aggregate Ratio in Mortar Sample	1:5.85
3.	मोर्टार चिनाई (1:6)	Cement: Aggregate Ratio in Mortar Sample	1:6.05
4.	मोर्टार चिनाई (1:6)	Cement: Aggregate Ratio in Mortar Sample	1:6.01
5.	मोर्टार चिनाई (1:4)	Cement: Aggregate Ratio in Mortar Sample	1:3.95
6.	मोर्टार चिनाई (1:4)	Cement: Aggregate Ratio in Mortar Sample	1:4.09

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Anupam Kumar Verma)
Lab. Staff


(Ankit Kr. Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/446

Sample: Burnt Clay Brick

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division-Basti (U.P.).

Name of Work: जनपद - सिद्धार्थनगर में राजकीय पार्सीटेक्निक, ग्राम - गोस्या विण्ड - खुनियाँव इट्टा के निर्माण कार्य।

Reference: 308 /प्रखण्ड- बस्ती /सामग्री परीक्षण/22-23, दिनांक / Dated: 11.07.2022

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.

Identification Mark: HIND

TEST RESULTS

Sr. No.	Frog Mark	Examination of General Quality and Size	Average Compressive Strength (MPa)	Water Absorption (% of oven dried mass)	Efflorescence
1.	HIND	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour.	15.11	14.03	Slight

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.

Anupam
(Anupam Kumar Verma)
Lab. Staff

Amit
(Amit Kr. Rai)
Co-Principal Investigator

Avaneesh
(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/1732

Sample: Burnt Clay Brick

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जनपद- सिद्धार्थनगर में राजकीय पालीटेक्निक ग्राम- गोरया वि०ख०-खुनियांव, इटवा का निर्माण कार्य।

Reference: 279 / प्रखण्ड-बरती / 2024-25 Dated: 06/08/2024

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.

Identification Mark: HIND

TEST RESULTS


Sr. No.	Frog Mark	Examination of General Quality	Average Compressive Strength (N/mm ²)
1.	HIND	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour.	16.44

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/1732

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जनपद- सिद्धार्थनगर में राजकीय पालीटेक्निक ग्राम- गोरया वि०ख०-खुनियांव, इटवा का निर्माण कार्य।

Reference: 279 / प्रखण्ड-बरती / 2024-25 Dated: 06/08/2024

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780

No. of Sample: Four

TEST RESULTS


S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample (Half Brick wall)	1:4.11
02.	Cement: Aggregate Ratio in Mortar Sample (Full Brick wall)	1:6.20
03.	Cement: Aggregate Ratio in Mortar Sample (Plaster work sample-1)	1:6.11
04.	Cement: Aggregate Ratio in Mortar Sample (Plaster work sample-2)	1:6.19

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/1732

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जनपद- सिद्धार्थनगर में राजकीय पालीटेक्निक ग्राम- गोरया वि०ख०-खुनियाव, इटवा का निर्माण कार्य।

Reference: 279 / प्रखण्ड-बस्ती / 2024-25 Dated: 06/08/2024

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959


No. of Sample: One set

TEST RESULTS


Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	505	22500	22.44	23.56
2.	28	490	22500	21.78	
3.	28	595	22500	26.44	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator