

TEST REPORT

Departmental Consultancy No.- CE/1938

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division - Bahraich (U.P.)

Name of Work: राजकीय पौधशाला मदारा श्रावस्ती का निर्माण कार्य।

Reference: 203 / बहो / यू०पी०आर०एन०एस०एस० / 2024-25 / डी०-61 Dated: 04/11/2024

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780


No. of Sample: Three Only


TEST RESULTS


S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample (Brick work)	1:6.19
02.	Cement: Aggregate Ratio in Mortar Sample (Plaster work)	1:6.08
03.	Cement: Aggregate Ratio in Mortar Sample (Boundary wall work)	1:4.11

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator