



Department of Civil Engineering

ख़्वाजा मुईनुद्दीन चिश्ती भाषा विश्वविद्यालय, लखनऊ, उत्तर प्रदेश (भारत)
Khwaja Moynuddin Chishti Language University, Lucknow, U.P. (India)
U.P. STATE GOVERNMENT UNIVERSITY,
Approved by U.P. Board of Technical Education, Lucknow, U.P. (India)

Date: 25/05/2025

Ref: 12/FOET/CE Test 2025-26

To,
Executive Engineer,
UPRNSS, Construction Div-III
Lucknow (U.P.)

Subject: - Material Testing Report

Sir,

As per your Letter No. 151, U.P.R.N.S.S. N.P.L.-III/2025-26 Dated 14.05.2025 regarding material testing for construction of Type- IV residence at District Jail, Hardoi.

The test results are as follows: -

S. No.	Material	Tests	Result
1.	150mm CC cube	Average Compressive Strength	26.85 N/mm ²
2.	Bricks	Average Compressive Strength	15.25 N/mm ²
3.	Mortar	Ratio	1:6

Mr. Shakeel Ali
L.F. Lab Incharge

Er. K. K. Shah
HOD/ Subject Incharge
Department Of Civil Engineering