



Rajkiya Engineering College, Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

Ref. No.: REC/CED/ 270524/04

Date: 27/05/2024

To,

Executive Engineer,
U.P.R.N.S.S. Ltd.,
Division - Basti (U.P.).

Subject: Regarding test reports of various building materials.

Dear Sir,

Please find enclosed herewith the test reports of various building materials provided by your representative vide office letter no.: 917/प्रखण्ड-बस्ती/सामग्री परीक्षण/2023-24 Dated: 22/03/2024. The results are only for the samples supplied to the laboratory for testing work.

Enclosure- Test reports as stated above.

Regards

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department

Copy to following for information and necessary action-

(1) HoD (Civil Engineering)

(Avaneesh Kumar Yadav)
P.I. & Assistant Professor
Civil Engineering Department



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

Ref. No.: REC/CED/270524/03

Date: 27/05/2024

TEST REPORT

Departmental Consultancy No.- CE/1390

Sample: Burnt Clay Brick

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जिला कारागार बस्ती में पुरानी जीर्ण- शीर्ण सक्रिल वॉल/पार्टीशनवाल का पुनः निर्माण कार्य।

Reference: 917 / प्रखण्ड-बस्ती / सामग्री परीक्षण / 2023-24 Dated: 22/03/2024

Tested for: Physical Properties

Tested as per: IS 1077:1992, IS 3495:1992, IS 5454:1976

No. of Sample: One set only.


Identification Mark: RAJA

TEST RESULTS


Sr. No.	Frog Mark	Examination of General Quality	Average Compressive Strength (N/mm ²)
1.	RAJA	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour.	17.08

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amlt Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.- CE/1390

Sample: Cement Sand Mortar

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जिला कारागार बस्ती में पुरानी जीर्ण- शीर्ण सक्रिल वॉल/पार्टीशनवाल का पुनः निर्माण कार्य।

Reference: 917/प्रखण्ड-बस्ती/सामग्री परीक्षण/2023-24 Dated: 22/03/2024

Tested for: Cement Aggregate Ratio

Tested as per: IS 1199:1959, IS 2250:1981, ASTM C 780


No. of Sample: One

TEST RESULTS

S. No.	Particulars of Sample	Ratio
01.	Cement: Aggregate Ratio in Mortar Sample	1:6.12

Conditions:

- 1) Proportion of ingredients of mortar reported are by weight.
- 2) Due to non-availability of ingredients of mortar sample, reported proportion may be erroneous to the extent of silica present in the ingredients.
- 3) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 4) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 5) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Ankit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

TEST REPORT

Departmental Consultancy No.: CE/1390

Sample: Cement Concrete Cube

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Division -Basti (U.P.)

Name of Work जिला कारागार बस्ती में पुरानी जीर्ण- शीर्ण सक्रिल वॉल/पार्टीशनवाल का पुनः निर्माण कार्य।

Reference: 917/प्रखण्ड-बस्ती/सामग्री परीक्षण/2023-24 Dated: 22/03/2024

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959

No. of Sample: One set


TEST RESULTS

Specimen No.	Age (days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength	Average Compressive
1.	28	585	22500	26.00	24.67
2.	28	565	22500	25.11	
3.	28	515	22500	22.89	

Conditions:

- 1) Results given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission has been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in no way be involved in any action following the interpretation of the above results.


(Pooja Pathak)
Lab. Staff


(Amit Kumar Rai)
Co-Principal Investigator


(Avaneesh Kr. Yadav)
Principal Investigator