



TEST CERTIFICATE

KajariaTRANSFORM YOUR SPACE
REPORT NO.-K.V.-2025-335

1	Grade	Premium
2	Product Description	Kajaria Vitro
3	Product Series	SOLUBLE SALT
4	Design Name	K - WOODENZA
5	Work Size/ Thickness	600 X 600 MM/ 7.5 MM
6	Batch No.	5W - 75
7	Quantity	505 Boxes
8	Invoice no. & Date	5742501015/17.04.2025
9	Issued To	SHRI BALAJI TILES AND MARBLE HOME
10	Supplied by	SHRI BALAJI TILES AND MARBLE HOME
11	Test Method Followed	ISO 10545 Part 1-17/ IS 13630 Part 1-14
12	Date of Issue	05.07.2025

S.N	CHARACTERISTIC	AS PER ISO 13006 Es 0.5% Group B1a	Group B1a 15 15622:2017	Kajaria Vitro Value	OBSERVED VALUE	METHOD & TEST
1	Length and Width	± 0.3%	± 0.1%	± 0.1%	± 0.08%	ISO 10545-2/ IS 13630(P-1)
2	Thickness	± 5%	± 4%	± 3%	± 3%	
3	Straightness of sides	± 0.3%	± 0.1%	± 0.1%	± 0.08%	
4	Rectangularity	± 0.3%	± 0.1%	± 0.1%	± 0.08%	
5	Surface Flatness	± 0.4%	± 0.5%	± 0.2%*	± 0.15 %	
6	Surface Quality	Minimum 95%	Minimum 95%	No visible defects	No visible defects	
7	Modulus of Rupture	≥ 35 N/mm ²	Average 35, Ind. min. 32	≥ 35 N/mm ²	36.5– 37.2N/mm ²	ISO 10545-4/ IS 13630(P-5)
8	Breaking Strength	≥ 1300N	Min. 1300N	≥ 1300N	1350 – 1470N	
9	Water Absorption	≤ 0.5%	Average 0.08, Ind. max. 0.10	≤ 0.05%	0.030 – 0.045%	ISO 10545-3/ IS 13630(P-2)
10	Density	2.2 gm/cc, min	Min. 2.20 gm/cc	>2.4 gm/cc	2.3 - 2.5 gm/cc	IS 13630 P-2
11	Abrasion Resistance	Max. 175mm ³	Max. 140mm ³	< 144mm ³	120 - 135mm ³	ISO 10545-5/ IS 13630 (P-12)
12	Stain Resistance	Min class - 3	Required	Resistant*	Conform to class 4	ISO 10545-14 IS 13630 (P-3)
13	Chemical Resistance	Min Class – UB/ULB/UHB	Required	No damage*	Conform to class- UA/ULA/UHA	ISO 10545-13/ IS 13630 (P-7)
14	Scratch Hardness of Surface(moh's scale)	Required	≥ 5	≥ 5*	Min. ≥ 5*for Polish	IS 13630-13

*Vitrified tiles have resistance to most of stains / chemicals but it is recommended to take due care while laying and for day to day maintenance.

*Resistance to acids and alkalis (Exception of Hydrofluoric Acid & its Compounds).

Authorize Signature

Kajaria Ceramics Limited

Depot : F-1 to F-4, Sawan Commercial Complex, 1st Floor, Morbi - Mahiya National Highway,

Nr. Mahiya Faza Overbridge, Mahendra Nagar, Morbi-363642, Dist. Morbi, Gujarat.

E-mail : info@kajariaceramics.com Web : www.kajariaceramics.com

CIN No. : U2604HR1995PLC056150

Head Office: Kajaria Ceramics Limited, 1st & 2nd Floor, JMD Report Plaza, Mahuda-Gurgaon Road, Village: Sikandarpur Gurgaon, Gurgaon - 122001 (Haryana), Phone No. : 0124-4287229.

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 8983/Civil Engg./2024-25

Date 21/01/2025

NAME OF DEPARTMENT कर्मचारी अधिशाही अभियन्ता यूपीआर एनएसएसएच
निर्माण परियोजना विभाग

NAME OF THE TEST Compressive strength of Mixed Ratio

1:1.5:3 (M-20) Cement concrete cube after 28 days curing

REF. NO. Memo/यूपीआर एनएसएसएच/गान्धीनगर/2024-25/दिनांक 11/01/25

Date Casting - 13/12/2024

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	15x15x15 cm C.C. Cube	Comp. strength	216.80 Kg/cm ²	राजडीम डिपुर्माण स्थान रोड
2.	do	do	220.50 Kg/cm ²	नेरडा गौतम बुद्ध नगर डीपरसट
3.	do	do	224.25 Kg/cm ²	नै निर्माणधीन रैलवे स्टेशन
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2926/Civil Engg./2024-25

Date 21/01/2025

NAME OF DEPARTMENT राज्यीय अभियांत्रिकी शिक्षण प्रयोगशाला, राज्य सरकार, गजियाबाद

NAME OF THE TEST Flexure Modulus of Concrete

REF. NO. Memo/प्रयोगशाला/गजियाबाद/2024-25/दिनांक-11/1/25

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	<u>Concrete</u>	<u>Flexure Modulus</u>	<u>2.02</u>	<u>राजस्थान विधानसभा संसदन भवन</u>
2.	<u>do</u>	<u>do</u>	<u>2.04</u>	<u>नौखा बौद्ध स्तूप नगर के पास</u>
3.	<u>do</u>	<u>do</u>	<u>2.97</u>	<u>मैक्सिमियम रूड ब्रिज</u>
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1-Sample collected by your agency,
2-Site details as per your letter.

Lab
LAB INCHARGE
CIVIL ENGG. LAB

Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

W
LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

Principal
PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2185/Civil Engrg. Panchsari

Date 21/11/2021

NAME OF DEPARTMENT Office of the District Engineer, Ghaziabad

NAME OF THE TEST Impact value of 25mm thick concrete

Ref. No. 2185/Civil Engrg. Panchsari

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	25mm thick	Impact value	21-22	Office of the District Engineer, Ghaziabad
2.	do	do	21-22	Office of the District Engineer, Ghaziabad
3.	do	do	21-22	Office of the District Engineer, Ghaziabad
4.				
5.				
6.				

Signature: 2185/Civil Engrg. Panchsari
Lab details after your letter.

Lab Incharge
LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engrg.
Govt. Polytechnic
Ghaziabad

Lab Officer
LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engrg.
Govt. Polytechnic
Ghaziabad

Principal
PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2768 / Civil Engg / 2024-25

Date. 21.10.2025

NAME OF DEPARTMENT कर्मचारी विभाग, प्रमुख, प्रमुख, प्रमुख

NAME OF THE TEST Impact value of 20mm Stone grit Aggregate.

REF. NO. Memo / प्रमुख, प्रमुख, प्रमुख / गजियाबाद / 2024-25 / दिनांक - 25/11/24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	20mm Stone grit	Impact Value	21.25	राजधाम हाथुवा संस्थान रोड
2.	—do—	—do—	21.28	नौरा गाँव, गजियाबाद के पीछे
3.	—do—	—do—	21.32	निर्माणाधीन रोड
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample collected by your agency.
2- Site details as per your letter.


LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad


LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad


PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2967/Civil Engrg/2024-25

Date 21.11.2025

NAME OF DEPARTMENT कार्यालय सहायकी अभियंता मृत्पीछार एवं रस्ते निर्माण प्रखण्ड गाजियाबाद

NAME OF THE TEST fineness modulus of coarse sand

REF. NO. Memo/मृत्पीछार एवं रस्ते निर्माण प्रखण्ड/गाजियाबाद/2024-25/दिनांक 25/11/25

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	coarse sand	fineness modulus	3.01	राजकीय विपुलिन संस्थान
2.	— do —	— do —	3.03	ग्रेटर नोस्टा गौतम बुद्ध नगर
3.	— do —	— do —	2.98	डेपार्लमेंट निर्माण प्रखण्ड
4.	/	/	/	रैन वसोरा /
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engrg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engrg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2820 / Civil Engg / 2024-25

Date. 01/01/2025

NAME OF DEPARTMENT कार्यालय अभियांती विभाग, यु.पी. आर.एस.एस. मिर्जापुर, गाजियाबाद

NAME OF THE TEST Compressive strength of M-150 Ist class bricks (JHB Marka)

REF. NO. Memo / यु.पी. आर. एस. एस. / गाजियाबाद / 2024-25 / दिनांक-25/11/24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	M-150 Ist class bricks	Comp strength	151.84 kg/cm ²	राजकीय विभूतिनाम संस्थान
2.	— de —	— de —	152.44 kg/cm ²	मैथिली नैसर्गिक गैस संयंत्र
3.	— de —	— de —	154.10 kg/cm ²	कैपिटल बैंकिंग विभाग
4.	/	/	/	रैन बसेस
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2219./Civil Engg/2024-25

Date 01/01/2025

NAME OF DEPARTMENT *Department of Civil Engineering*

NAME OF THE TEST *Compressive strength of M20 concrete*

1:1:2 (1:1:2) cement concrete cube after 28 days curing

REF. NO. *12000/2024-25*

Date Casting - 28/10/2024

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	150/150/150 mm c.c. cube	Compressive strength	212.91 kg/cm ²	गठित शक्ति प्रयोगशाला
2.	— do —	— do —	216.49 kg/cm ²	गठित मोटा मोटा
3.	— do —	— do —	220.21 kg/cm ²	गठित मोटा मोटा
4.	/	/	/	गठित मोटा मोटा
5.	/	/	/	गठित मोटा मोटा
6.	/	/	/	गठित मोटा मोटा

Note 1- Sample collected by your agency.
2- Site details as per your letter.

SR
LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

W
LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

J. K.
PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2643/Civil Engg/2024-25

Date. 15/10/2024

NAME OF DEPARTMENT कार्यालय अधिशासी अभियन्ता यू.पी. प्र.प.न. संस्थान
रसम निर्माण परियोजना-गाजिमाबाद

NAME OF THE TEST Flexure Modulus of Concrete Road


REF. NO. Memo/यू.पी. प्र.प.न. संस्थान/गाजिमाबाद/2024-25/दिनांक-20/08/24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	Concrete Road	Flexure Modulus	3.01	निर्माणधीन राजमार्ग
2.	— do —	— do —	2.96	अभियन्ता संस्थान रोड जोयडा - गाजिमाबाद - गोरखपुर
3.	— do —	— do —	3.00	रसम निर्माण परियोजना
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1-Sample Collected by your agency,
2- Site details as per your letter.


LAB INCHARGE
CIVIL ENGG. LAB
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad


LAB OFFICER
CIVIL ENGG.
Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad


PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No 2042 / Civil Engrg / 2024-25

Date 15/10/2024

NAME OF DEPARTMENT कार्गिल अफिशारी वनिमता गुपी आरकन एसएस

NAME OF THE TEST निर्माण गुणवत्ता - गाजियाबाद
Impact value of 20mm stone grit


REF. NO. Memo / प्रोप्री आरकन एसएस / गाजियाबाद / 2024-25 / दिनांक 24/08/24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	20mm stone grit Aggregate	Impact value	21.29	निर्माण क्षेत्र राजकीय आयुर्विज्ञान संस्थान गेट
2.	—do—	—do—	21.37	नौबत - गौतमबुद्ध नगर में
3.	—do—	—do—	21.38	रेन बसेरा के निर्माण कार्य
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample collected by your agency.
2- Site details as per your letter.


LAB INCHARGE
CIVIL ENGG. LAB
Lecturer in Civil Enngg.
Govt. Polytechnic
Ghaziabad


LAB OFFICER
CIVIL ENGG.
Lecturer in Civil Enngg.
Govt. Polytechnic
Ghaziabad


PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2044/Civil Engrg/2024-25

Date 15/10/2024

NAME OF DEPARTMENT कार्यालय अभियांत्रिकी विभाग, राष्ट्रीय आरक्षण संस्थान

NAME OF THE TEST Compressive Strength of M-20 grade concrete (Casting)

(11.4.2) Cement concrete cube after 28 days Casting.

REF. NO. M-20/2024-25/दिनांक-20/08/24

Date Casting - 27.08.24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	150mm x 150mm x 150mm C.C. Cube	Comp. Strength	204.90 Kg/cm ²	निर्माणधीन राखडीय आधुनिक संस्थान भेद
2.	— do —	— do —	206.56 Kg/cm ²	निर्माणधीन गोलकुंद गाँव में
3.	— do —	— do —	208.40 Kg/cm ²	नैन बसेरा के निर्माण कार्य
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note: 1- Sample collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer in Engrg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer in Engrg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2041 / Civil Engrg / 2024-25

Date 15/10/2024

NAME OF DEPARTMENT कार्यलय अभियंता अभियंता यू.पी. सरकार

इस निर्माण प्रकल्प गाजियाबाद

NAME OF THE TEST Impact value of 40mm stone grit.

REF. NO. 172770 / यू.पी. सरकार / गाजियाबाद / 2024-25 / दिनांक 28/08/24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	40mm stone grit aggregate	Impact Value	19.00	निर्माणधीन राजरीम
2.	—do—	—do—	19.10	आयुर्विज्ञान संस्थान गेट
3.	—do—	—do—	19.20	गोपद गौड़ बुद्ध गुरुद्वारा में रत्न प्रवेश द्वार निर्माण ठाकी
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1-Sample collected by your agency.
2-Site details as per your letter.



LAB INCHARGE
CIVIL ENGG. LAB

Lecturer Civil Engrg.
Govt. Polytechnic
Ghaziabad



LAB OFFICER
CIVIL ENGG.

Lecturer Engrg.
Govt. Polytechnic
Ghaziabad



PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.

Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2044/Civil Engrg/2024-25

Date 15/10/2024

NAME OF DEPARTMENT कार्मिक प्रविधियाँ विभाग मु. पी. डी. ए. स्. सं. एवं नि. सं. प्रखण्ड-गाजिनाबाद

NAME OF THE TEST Compressive strength of M-150 Test class

brick (JHB Mark)

REF. NO. 11000/मु. पी. डी. ए. स्. सं. एवं नि. सं. प्रखण्ड-गाजिनाबाद/2024-25/दिनांक-23/10/2024

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	M-150 Test class bricks	Comp strength	150.95 N/mm ²	विनायकान राजकीय विमानन संस्थान गुरुद्वारा
2.	— do —	— do —	152.52 N/mm ²	नोचडा गाँव गुरुद्वारा
3.	— do —	— do —	158.25 N/mm ²	रिन कसरा के विनायक कार्य
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer in Engrg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer in Engrg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Date 15/10/2024

NAME OF THE TEST Compressive strength of M20 grade (1:1½:3)
(foundatioⁿ footing) Cast concrete cube after 28 days curing.

REF. NO. 17500/पू० पी० भा० ए० उ० व० स० / गान्धिवार्ड / 2024-25 / दिनांक-11/09/24
Date Conting-11/09/24

S. No.	NAME OF SPEC	NAME OF TEST	RESULT	SITE DETAILS
1.	15x15x15 cm ³ C.C. Cube	Comp. strength	203.93 Kg/cm ²	राजदीप हावु
2.	— do —	— do —	205.64 Kg/cm ²	नैर नोमडा-3
3.	— do —	— do —	207.50 Kg/cm ²	नै रेंक, वसेरा डाम
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

Principal
Govt. Polytechnic
Ghaziabad U.P.

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 44/1501 Engg/2024-25

Date 15/11/2024

NAME OF DEPARTMENT सिविल इंजीनियरी विभाग, उत्तर प्रदेश सरकार

NAME OF THE TEST Compressive strength of concrete (1:1:3)
(Foundation footing) (cast concrete cube after 14 days curing)

REF. NO. 44/1501 Engg/2024-25 / गठित प्रमाण पत्र संख्या 44/1501/2024-25
Date Issued - 04.11.2024

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1	<u>Concrete</u>	<u>Comp. strength</u>	<u>12.4 MPa</u>	<u>सड़क का निर्माण</u>
2	<u>do</u>	<u>do</u>	<u>12.4 MPa</u>	<u>सड़क का निर्माण</u>
3	<u>do</u>	<u>do</u>	<u>12.4 MPa</u>	<u>सड़क का निर्माण</u>
4				
5				
6				

Note: 1- Sample collected by other agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2048/Civil Engrg/2024-25

Date 16/10/2024

NAME OF DEPARTMENT कार्पोरेट अधीनस्थ विभिन्न ग्रामीर आरक्षण संस्था
निर्माण प्रबंध-गाजियाबाद

NAME OF THE TEST Impact Value of 20mm Stone grit.

REF. NO. Memo/ग्रामीर आरक्षण संस्था/गाजियाबाद/2024-25/दिनांक 13.10.24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	20mm Stone grit Aggregate	Impact Value	21.30	राजकीय आधुनिक संस्थान
2.	—do—	—do—	21.35	ग्रेटर नोयडा गौतम बुद्ध नगर में
3.	—do—	—do—	21.36	एन वसेरा के निर्माण कार्य।
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.


LAB INCHARGE
CIVIL ENGG. LAB
Lecturer of Civil Engrg.
Govt. Polytechnic
Ghaziabad


LAB OFFICER
CIVIL ENGG.
Lecturer of Civil Engrg.
Govt. Polytechnic
Ghaziabad


PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2047/Civil Engg/2024-25

Date 16/10/2024

NAME OF DEPARTMENT राजकीय अभियांत्रिकी विभाग, यु.पी. पॉलीटेक्निक, गजियाबाद

NAME OF THE TEST Fineness Modulus of Cement

REF. NO. Memo. / यु.पी. पॉलीटेक्निक, गजियाबाद / 2024-25 / दिनांक 13.10.24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	Cement	Fineness Modulus	2.98	राजकीय अभियांत्रिकी संस्थान
2.	do	do	2.96	मेयर नोमडा गौतमबुद्धनगर
3.	do	do	3.01	में रैन बसेरा के निर्माण कार्य।
4.				
5.				
6.				

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB
Lecturer in Engg.
Govt. Polytechnic
Ghaziabad

LAB OFFICER
CIVIL ENGG.
Lecturer in Engg.
Govt. Polytechnic
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2049/Civil Engg/2024-25

Date 16/10/2024

NAME OF DEPARTMENT कृषि विभाग, गाँव विकास, जिला गोरखपुर, महाराष्ट्र

NAME OF THE TEST Impact value of 40 mm stone test.

REF. NO. Memo/गोरखपुर/कृषि विभाग/गाँव विकास/2024-25/दिनांक 12.10.24

S. No.	NAME OF SPEC.	NAME OF TEST	RESULT	SITE DETAILS
1.	<u>40 mm stone</u>	<u>Impact value</u>	<u>18.70</u>	<u>सकल गाँव विकास संस्थान</u>
2.	<u>do</u>	<u>do</u>	<u>19.20</u>	<u>नेहरू नगर गाँव विकास संस्थान</u>
3.	<u>do</u>	<u>do</u>	<u>19.00</u>	<u>सैनिकी गाँव विकास संस्थान</u>
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

Lab Incharge
LAB INCHARGE
CIVIL ENGG. LAB

Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

Lab Officer
LAB OFFICER
CIVIL ENGG.

Lecturer Civil Engg.
Govt. Polytechnic
Ghaziabad

Principal
PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.
Principal
Govt. Polytechnic
Ghaziabad

GOVT. POLYTECHNIC GHAZIABAD U.P.

CIVIL ENGG. DEPTT. CONSULTANCY DIVISION TESTING REPORT

Ref No. 2050/Civil Engg/2024-25

Date... 17/10/2024

NAME OF DEPARTMENT कार्मलिंग अधिशासी अभियन्ता पू०पी०पुर०रुन०एस०
एस० सिमरि पुरवण-गाजिमाबाद।

NAME OF THE TEST Compressive strength of M-20 grade (1:1½:3)

(Foundation footing) Cement concrete cube after 28 days curing.

REF. NO. memo/20040 अरुणनरसुपसुप/गजियाबाद/2024-25/दिनांक-10.10.24

Date Casting - 10.10.24

S. No.	NAME OF SPEC	NAME OF TEST	RESULT	SITE DETAILS
1.	15x15x15 cm ³ C.C. Cube	Comp. strength	142.94 Kg/cm ²	राजगीम सायुर्विज्ञान संस्थान
2.	— do —	— do —	145.75 Kg/cm ²	ग्रेटर नोयडा गौतम बुद्ध नगर
3.	— do —	— do —	148.54 Kg/cm ²	मे. रैनवारे डे निमेष कार्य।
4.	/	/	/	/
5.	/	/	/	/
6.	/	/	/	/

Note 1- Sample Collected by your agency.
2- Site details as per your letter.

LAB INCHARGE
CIVIL ENGG. LAB

Lecture
Govt. ...
Ghazlabad

LAB OFFICER
CIVIL ENGG.

Lecturer in English
Govt. ...
Ghaziabad

PRINCIPAL
GOVT. POLYTECHNIC
GHAZIABAD U.P.

Principal
Govt. Polytechnic
Ghaziabad

BRAND: SAIL SeQR

QAM 5550170423



The Contractor's material described below fully conforms to IS 1786:2008, chemical composition & mechanical properties of the product in accordance with the scheme of testing and inspection contained in the BIS certification marks License No. CML-5500100483 are as indicated below against each order no (PLEASE REFER TO IS 1786:2008 FOR DETAILS OF SPECIFICATION REQUIREMENTS)

(PLEASE REFER TO IS 1786:2008 FOR DETAILS OF SPECIFICATION REQUIREMENTS)

Order No. & date	Nominal Size(mm)	CAST/ Lot No.	QUANTITY (MT)	Testing Date	CHEMICAL ANALYSIS						MECHANICAL PROPERTIES					Grade of Steel	
					C%	Mn%	S%	P%	(S+P)%	CE%	YS N/mm2	Tensile Strength N/mm2	UTS/YS Ratio	Elonga-tion %	Total Elongati on %		Bend Test
Required Value as per IS 1786 :2008																	
39*6628 - 08 07 2024	TWT BAR SAIL SeQR IS1786 Fe-550D B	EX W-A 24-25095 890000511259	41.000	Min								550	600	1.08	15	5	
				Max	0.25		0.040	0.040	0.075	0.50		562 to 609	639 to 699	1.14 to 20 to 23 1.15		OK	OK
TOTAL QUANTITY			41.000														
DOCUMENT NO: 9340812818																	
TRUCK / WAGON NO			RJ09GC5587														
Remarks														Authorised Signatory Quality Assurance			
														Authorised Signatory SAIL RAILWAY SECTION (407) Head Office - Inspection Engineer RAILWAYS LIMITED			