



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Issued To	अधिशाली अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123F/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	26.10.2024
		Date of Reporting	27.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/सापरी/2023-24/ दिनांक-21.10.2024		
Description	Brick (Marka-N.K.D)		
Quantity of Sample	05 Nos		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर में राज्य विश्वविद्यालयों में आधारभूत सुविधाओं के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

TEST REPORT

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
01	Compressive Strength	N/mm ²	16.90	10.50N/mm ² 1st CLASS) & 7.50N/mm ² 2nd CLASS	IS: 3495(Part 1):2019
1 st			16.50		
2 nd			15.80		
3 rd			17.20		
4 th			16.53		
5 th			16.58		
	Average				

End of Report



- Note:
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
2	Water Absorption	%	10.20	Max 15% 1st CLASS) & Max 20% 2nd CLASS	IS 3495(Part 2):2019
1 st			9.80		
2 nd			10.90		
3 rd			10.50		
4 th			10.21		
5 th			10.32		
	Average				

****End of Report***

S.S.L. Gupta
Er.S.S.L.Gupta

Director
Ex .Principal
M.P. Bazar, GKP



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS


Issued To	अधिसासी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123A/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	25.10.2024
		Date of Reporting	26.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/साठपरी/2023-24/ दिनांक-21.10.2024		
Description	Coarse Sand		
Quantity of Sample	½ Bag		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर में राज्य विश्वविद्यालयों में आधारभूत सुविधाओं के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

TEST REPORT

S. No.	Test Parameters	Test Method	Requirement As per IS:383-2016	Test Result
1.	Sieve Analysis, materials passing through IS:Sieve, % Passing		Zone-III % Passing	Zone-III % Passing
	a.	10mm	100	100.00
	b.	4.75mm	90-100	96.10
	c.	2.36mm	85-100	86.30
	d.	1.18mm	75-100	76.80
	e.	600micron	60-79	64.10
	f.	300micron	12-40	20.45
	g.	150micron	0-10	6.05
2.	Specific Gravity	IS 2386 (Part-3):1963	—	2.65
3.	Material Finer Than 75micron IS Sieve,%	IS 2386 (Part-1):1963	3.0 Max.	1.27
4.	Water Absorption, % of dry weight	IS 2386 (Part-3):1963	—	0.96

**End of Report

S.S.L. Gupta
Er.S.S.L. Gupta



- Note:**
- The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 - This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 - This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 - The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 - Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Issued To	अधिशाली अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123B/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	21.10.2024
		Date of Reporting	22.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/साठपरी/2023-24/ दिनांक-21.10.2024		
Description	Cement Concrete Cube (M-20)		
Nos of sample	03 cube		
Size of cube	150mm x150mm x 150mm		
Age	28days		
Date of Casting	20.09.2024		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर में राज्य विश्वविद्यालयों में आधारभूत सुविधाओं के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

TEST RESULTS as I.S. Code 516 (Part-1/Sec-1)2021

Sr. No.	Wt. of Cube in (kg)	Load in KN	Area mm ²	Compressive Strength in N/mm ²	Average Compressive strength after 28days in N/mm ²
1.	8.162	590	22500	26.22	25.93N/mm ²
2.	8.153	583	22500	25.91	
3.	8.160	578	22500	25.68	

**End of Report*

S.S.L. Gupta
Er.S.S.L. Gupta

Director

Ex. Principal

M.P. Polytechnic G.K.P.



- Note:**
- The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 - This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 - This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 - The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 - Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Issued To	अधिशालसी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123C/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	25.10.2024
		Date of Reporting	26.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/सा0परी0/2023-24/ दिनांक-21.10.2024		
Description	Coarse Aggregate 20mm		
Quantity of Sample	½ Bag		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर में राज्य विश्वविद्यालयों में आधारभूत सुविधाओं के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

TEST REPORT

S. No.	Test Parameters	Test Method	Requirement As per IS:383-2016	Test Result
1.	Sieve Analysis, materials passing through IS:Sieve, % Passing	IS 2386 (Part-1):1963	% Passing	
	a. 40mm		100	100.00
	b. 20mm		85-100	89.77
	c. 10mm		0-20	12.45
	d. 4.75mm		0-5	2.90
2.	Flakiness Index, %	IS 2386 (Part-1):1963	---	8.57
3.	Elongation Index, %	IS 2386 (Part-1):1963	---	10.23
5.	Specific Gravity	IS 2386 (Part-3):1963	---	2.71

****End of Report****

S.S.L. Gupta
Er.S.S.L. Gupta

Director

Ex. Principal

M.P. Diwan Bazar, Gorakhpur



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Issued To	अधिशालसी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123D/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	25.10.2024
		Date of Reporting	26.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/सापरी0/2023-24/ दिनांक-21.10.2024		
Description	Steel FE-500 Brand-Gallant		
Steel Size	Steel-08mm,10mm,12mm,16mm,20mm		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर मे राज्य विश्वविद्यालयो मे आधारभूत सुविधाओ के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

RESULTS

Sl. No	Size of bar in mm	Tensile strength N/mm ²	Bend & Rebend	Lab Weight Kg/m	Standard wt. according to I.S.1786
1	20	519.40	O.K	2.473	2.470
2	16	518.20	O.K	1.580	1.581
3	12	529.30	O.K	0.888	0.888
4	10	534.77	O.K	0.622	0.617
5	08	535.22	O.K	0.399	0.395

The above test are conducted as per I.S.1786.

Above results are for sample supplied by party mentioned.

****End of Report****

S.S.L. Gupta
Er.S.S.L.Gupta

Director

Ex. Principal

M.P.Polytechnic, GORAKHPUR



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.





Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001:2015
& NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile: 9935436083, 9336837897
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com
NABL Certificate No. : TC-11085
ISO Certificate No. : NQ254743918

Our Clients : GDA, Railway, UPPTCL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Issued To	अधिसासी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1123E/2024
		Date of Sample Receiving	21.10.2024
		Date of Test Started	21.10.2024
		Date of Completion	27.10.2024
		Date of Reporting	28.10.2024
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	817/साठपरी/2023-24/ दिनांक-21.10.2024		
Description	Cement Birla Samrat		
Quantity of Sample	1Bag		
Name of Project	दीनदयाल उपाध्याय गोरखपुर विश्वविद्यालय गोरखपुर में राज्य विश्वविद्यालयों में आधारभूत सुविधाओं के विस्तार योजनान्तर्गत नये मूल्यांकन भवन का निर्माण कार्य।		

S. No.	Test Parameter	Unit	Average Result	Standard Specification	Test Method
				Cement, Ultratech Grade 43 as per IS 8112: 1989	
1.	Fineness	%	4.60	Max. 10	IS 4031(Part-1):1996
2.	Initial Setting Time	Minutes	59	Min. 30	IS 4031(Part-5):1988
3.	Final Setting Time	Hours	4.20	Max. 10	IS 4031(Part-5):1988
4.	Compressive Strength (After 7 days)	N/mm ²	35.10	Min. 33MPa	IS 4031(Part-15):1991
5.	Compressive Strength (After 28days)	N/mm ²	-----	Min. 33MPa	IS 4031(Part-15):1991


****End of Report****

S.S.L. Gupta
Er.S.S.L.Gupta

Director

Ex-Principal

M.P.P. Technology GKP



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product.
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory.
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.

