




Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

Issued To	अधिशालसी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1161D/2025
		Date of Sample Receiving	08.03.2025
		Date of Test Started	08.03.2025
		Date of Completion	08.03.2025
		Date of Reporting	09.03.2025
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	1409/निर्माण /सामग्री परिक्षण /2024-25 दिनांक-07.03.2025		
Description	Cement Concrete Cube (M-20)		
Nos of sample	03 cube		
Size of cube	150mm x150mm x 150mm		
Age	28days		
Date of Casting	07.02.2025		
Name of Project	निर्माणाधीन परियोजना राजकीय पोषाखाला मजली देवरिया में विभिन्न कार्य।		

TEST RESULTS as I.S. Code 516 (Part-1/Sec-1)2021

Sr. No.	Wt. of Cube in (kg)	Load in KN	Area mm ²	Compressive Strength in N/mm ²	Average Compressive strength after 28days in N/mm ²
1.	8.145	594	22500	26.40	26.04N/mm ²
2.	8.160	586	22500	26.04	
3.	8.173	578	22500	25.68	

**End of Report*

S.S.L. Gupta

Er.S.S.L.Gupta

Director

Er. Principal

M.P.Polytechnic GKP



- Note:
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory.
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

Date.....

Issued To	अधिशाली अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1161C/2025
		Date of Sample Receiving	08.03.2025
		Date of Test Started	08.03.2025
		Date of Completion	12.03.2025
		Date of Reporting	13.03.2025
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	1409/निर्माण /सामग्री परिक्षण /2024-25 दिनांक-07.03.2025		
Description	Coarse Sand		
Quantity of Sample	½ Bag		
Name of Project	निर्माणाधीन परियोजना राजकीय प्रौद्योगिकी विद्यालय भुजौली देवरिया में विभिन्न कार्य।		

TEST REPORT

S. No.	Test Parameters	Test Method	Requirement As per IS:383-2016	Test Result
1.	Sieve Analysis, materials passing through IS:Sieve, % Passing	IS 2386 (Part-1):1963	Zone-III % Passing	Zone-III % Passing
a.	10mm		100	100.00
b.	4.75mm		90-100	96.75
c.	2.36mm		85-100	88.65
d.	1.18mm		75-100	76.71
e.	600micron		60-79	65.53
f.	300micron		12-40	20.18
g.	150micron		0-10	6.06
2.	Specific Gravity	IS 2386 (Part-3):1963	—	2.65
3.	Material Finer Than 75micron IS Sieve, %	IS 2386 (Part-1):1963	3.0 Max.	1.28
4.	Water Absorption, % of dry weight	IS 2386 (Part-3):1963	—	0.96

**End of Report

S.S.L. Gupta
Er.S.S.L. Gupta

Director
Ex. Principal
M.P. Polytechnic, GKP



- Note:**
- The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 - This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 - This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 - The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 - Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

Issued To	अधिशाली अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1161B/2025
		Date of Sample Receiving	08.03.2025
		Date of Test Started	08.03.2025
		Date of Completion	17.03.2025
		Date of Reporting	17.03.2025
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	1409/निर्माण /सामग्री परिक्षण /2024-25 दिनांक-07.03.2025		
Description	Cement Brand-MP Birla		
Quantity of Sample	1Bag		
Name of Project	निर्माणाधीन परियोजना राजकीय मीठशाला भुजौली देवरिया मे विभिन्न कार्य।		

S. No.	Test Parameter	Unit	Average Result	Standard Specification	Test Method
				Cement, Ultratech Grade 43 as per IS 8112: 1989	
1.	Fineness	%	6.10	Max. 10	IS 4031(Part-1):1996
2.	Initial Setting Time	Minutes	57	Min. 30	IS 4031(Part-5):1988
3.	Final Setting Time	Hours	4.35	Max. 10	IS 4031(Part-5):1988
4.	Compressive Strength (After 7 days)	N/mm ²	35.20	Min. 33MPa	IS 4031(Part-15):1991
5.	Compressive Strength (After 28days)	N/mm ²	-----	Min. 33MPa	IS 4031(Part-15):1991

****End of Report****

S.S.L. Gupta
Er.S.S.L. Gupta



- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No. Date.....

Issued To	अधिशालसी अभियन्ता यूपीआरएनएसएस निर्माण प्रखण्ड-गोरखपुर प्रथम	Report No.	AA/1161A/2025
		Date of Sample Receiving	08.03.2025
		Date of Test Started	08.03.2025
		Date of Completion	13.03.2025
		Date of Reporting	13.03.2025
		Sample Condition	Good
		Test Performed At	Material Testing Lab
		Discipline	Mechanical
		Group	Building Material
Letter No.	1409/निर्माण /सामग्री परिक्षण /2024-25 दिनांक-07.03.2025		
Description	Brick (Marka-MY)		
Quantity of Sample	05 Nos		
Name of Project	निर्माणाधीन परियोजना राजकीय पोद्घशाला मुजौली देवरिया मे विभिन्न कार्य।		

TEST REPORT

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
01	Compressive Strength	N/mm ²	15.70	10.50N/mm ² 1st CLASS) & 7.50N/mm ² 2nd CLASS	IS: 3495(Part 1):2019
1 st			16.00		
2 nd			15.60		
3 rd			15.80		
4 th			16.10		
5 th			15.84		
	Average				

**End of Report*



- Note: 1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K. & all test conducted in presence client.



Agrawal Associates

Building Planners, Valuer, Surveyor, Structural
Designers, Soils & Material Testing etc.



AN ISO 9001 &
NABL CERTIFIED CO.

Diwan Bazar (New Colony)
Gorakhpur (U.P.) - 273001
Mobile : 9935436083
email : arjun.agarwal1964@gmail.com
www : soilsurveying.com

Our Clients : GDA, Railway, BSNL, U.P.P.C.L., Jal Nigam, L&T, UPRNN, UPRNSS

Ref. No.

Date.....

S. No.	Test Parameter	Unit	Result	Standard Specification	Test Method
2	Water Absorption	%	11.20	Max 15% 1st CLASS) & Max 20% 2nd CLASS	IS 3495(Part 2):2019
1 st			10.40		
2 nd			10.60		
3 rd			9.90		
4 th			10.30		
5 th			10.48		
	Average				

****End of Report***

S.S.L. Gupta
Er.S.S.L.Gupta
Director
Ex-Principal
M.P.Polytechnic GKP

- Note:**
1. The results indicated only refer to the tested samples and listed parameters and do not endorse any product
 2. This certificate shall not be reproduced wholly or in part without prior written consent of the laboratory.
 3. This certificate shall not be used in any advertising media or as evidence in the Court of Law without prior written consent of the laboratory
 4. The received samples shall be destroyed after 30 days from the date of issue of the test certificate unless specified otherwise.
 5. Calibration (C.T.M) -01/ACS/CTM/2000T-04 is O.K.& all test conducted in presence client.