



इंस्टीट्यूट ऑफ इंजीनियरिंग एण्ड टेक्नोलॉजी
सीतापुर रोड, लखनऊ - 220021 (उ.प्र.) भारत
INSTITUTE OF ENGINEERING & TECHNOLOGY
Sitapur Road, Lucknow-220021 (U.P.) India
CIVIL ENGINEERING DEPARTMENT

IET/CE/JDS/Testing/2022- 1102

Date: 02.02.2022

To:


Superintending Engineer,
UPRNSS, Const. Div. 3
5/148, Vikas Nagar,
Lucknow

Dear Sir,

Kindly refer your letter No. UPRNSS NI PRA L-III/1567 Dated 09.12.21 regarding the testing of materials of under construction Hostel and academic block at Kasturba Gandhi Balika Vidyalaya, Purva Campus, Unnao. The test results are as follows:

1. Average Compressive Strength of Brick : 15.4 N/mm²
2. Mortar Ratio (Cement : Sand) : 1 : 6.01
3. Average Compressive Strength of Cube : 24.8 N/mm²
4. Steel :

	Unit	8 mm	10mm
Tensile Strength	N/mm ²	565.50	569.50


(Er. B. K. Agrawal)
Senior Instructor


(Dr. S. B. Srivastava)
Prof. & PI



Scanned with
CamScanner



Scanned with OKEN Scanner



Rajkiya Engineering College Ambedkar Nagar (U.P.) - 224122
Department of Civil Engineering

198

Ref.No.: REC/CED/080123/07

Date: 08/001/2023

TEST REPORT

Departmental Consultancy No.-CE/204

Source of Sample: Executive Engineer, U.P.R.N.S.S. Ltd., Construction Division
Lucknow-III

Name of Work: कसूबा गाँधी बालिका विद्यालय, पुरवा, उनाव का निर्माण कार्य।

Reference: Memo/2022-23 दिनांक/Dated: 22-12-2022

Tested for: Compressive Strength

Tested as per: IS 456:2000, IS 516:1959, ASTM C 780, IS 5454:1976

TEST RESULT

(1)	Specimen No.	Age (Days)	Crushing Load (kN)	Area (mm ²)	Compressive Strength (N/mm ²)	Average Compressive Strength (N/mm ²)
	1.	28	515	22500	22.89	22.59
	2.	28	495	22500	22.00	
	3.	28	515	22500	22.89	
(2)	S.No.	Particulars of Sample				Ratio
	01.	Cement: Aggregate Ratio in Mortar Sample				1:6:05
(3)	Sr. No.	Frog Mark	Examination of General Quality and Size		Average Compressive Strength (MPa)	
	1.	MLF	The bricks are free from cracks & flaws, have smooth rectangular faces with sharp corners, are uniform in colour and the dimensional tolerance is within the standard prescribed limits.		16.20	

Conditions:

- 1) Result given above refer only to the sample(s) supplied. Since the representative sample has not been taken in our presence, we don't take any responsibility regarding the quality of bulk material from which the sample was sent for testing in the laboratory.
- 2) The report in full or in any part should not be published, advertised, photocopied or used for any legal action unless prior permission had been obtained from the Director, REC, Ambedkar Nagar.
- 3) This report is being issued on the specific understanding that REC, Ambedkar Nagar will in on way be involved in any action following the interpretation of the above results.

Anupam
(Anupam Kumar Verma)
Lab. Staff

Amit
(Amit Kumar Rai)
Co-Principal Investigator

Avaneesh
(Avaneesh Kr. Yadav)
Principal Investigator